

RAJASTHAN STATE AGRICULTURE MARKETING BOARD

Performa I

WORKS SANCTIONED

Name of Department/Office: EE Ajmer

Jan. 2008

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
S/R of Various L/Road MDF Pack. 01 Kekri						
8.12.06	Kekri to Sapanda (1.50km)	Kekri	-	MDF	1.50 Km	20.1.08
8.12.06	Beerwara to Kadera rd.(0.650km)	Kekri	-	MDF	0.650 Km	20.1.08
8.12.06	Mandi to Kekri (1.00 km)	Kekri	-	MDF	1.00 Km	20.1.08
8.12.06	Shahpura rd. to Shyampura 0.500 km	Kekri	-	MDF	0.500 Km	20.1.08
8.12.06	Kekri Deoli rd. to Shyampura 0.75km	Kekri	-	MDF	0.750 Km	20.1.08
8.12.06	Beerwada to Kadera rd. 0.30 km	Kekri	-	MDF	0.30 Km	20.1.08
8.12.06	Khawas to Sakriya 3.00km	Kekri	-	MDF	3.00 Km	20.1.08
8.12.06	Bhimrawas to Pranhera 1.00km	Kekri	-	MDF	1.00 Km	20.1.08
8.12.06	Sarsari to Ugankheda 1.02 km	Kekri	-	MDF	1.02 Km	20.1.08
8.12.06	Bogla to Undri 3.95 km	Kekri	-	MDF	3.95 Km	20.1.08
S/R of Link road CM Relief Fund						
12.9.06	Mevada khurd to Khari Mahadev	Kekri		Mandi fund	1.60 Km	Tender under process
12.9.06	Bogla to Undri	Kekri		Mandi fund	2.70 Km	Tender under process
31.1.06	Community farm pond at Sarwar Arain	Arain		Deposit fund Horticulture		29.2.08
28.1.05	Widening & Strengthening of Int.road (R/W) Kekri	Kekri		Mandi fund		Tender under process
24.4.07	Recarpating of Int. road Grain Kishangarh	Kishangarh		Mandi fund	-	29.2.08
24.4.07	Land leveling & CC road in F&V Kishangarh	Kishangarh		Mandi fund	-	Work completed
Various work at ATC Tabiji (Deposit work)						
12.3.07	Farm Producer shed & boundary wall with RCC piler	ATC Tabiji(Ajmer)		Deposit work		29.2.08
12.3.07	Const. Of Boundary wall & Gate with RCC pillar	ATC Tabiji(Ajmer)		Deposit work		29.2.08

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
19.4.06	Addition Altration soil testing lab Ajmer	Ajmer		Deposit work Agri.(Ext)		Work completed
13.4.07	Boundary wall & S/R of Staff Qtr	Salemabad		Deposit work Agri.(Ext)		Work completed
Name of Department/Office: EE Mertacity						
30.3.07	Const.of Poia 6 Nos	Main Mandi/Subyard KUMS Kuchamancity	3.15	Mandi Fund	36 Sqm	NIT not invited due to land finalization by KUMS
30.3.07	S/R of Bank Building	Main mandi KUMS Kuchamancity	2.69	Mandi Fund	147 Sqm	16.9.07
30.3.07	S/R of Auction P/form	Main mandi KUMS Kuchamancity	4.01	Mandi Fund	701 Sqm	16.9.07
30.3.07	Cement concrete road between Internal road & Godown	Main mandi KUMS Kuchamancity	13.91	Mandi Fund	2200 Sqm	16.10.07
14.4.07	Cement concrete road Arround Main gate	Main mandi KUMS Mertacity	3.75	Mandi Fund	428 Sqm	8.9.07
14.4.07	S/R of Ivth Type Qtr. 3 Nos	Main mandi yard KUMS Mertacity	7.26	Mandi Fund	175 Sqm	8.11.07
20.1.07	S/R of L/R Jaroda Vishnoi ki Dhani (Mukhaya Mantri Vishesh Sadak Marmat Yojana)	Main mandi yard KUMS Mertacity	7.50	Mandi Fund	1.50 KM	8.9.07
21.9.06	Repair of Staff Qtr 1 No	Assistant Dir. Agri(Ext.) Campus Mertacity	2.06	Deposit work (Agri)	58 Sqm	11.11.07
5.7.07	Agri.office building , Compound wall, store room , training ceter work	AD Kuchamancity	14.73	Deposit work (Agri)	253 Mt & 43 Sqmt,133 sqtr	Mar-08
5.9.07	Chairman room office building	Deedwana	1.61	Mandi Fund	23 Sqm	Mar-08
7.11.07	CC road infront of 'C' block	Maind mandi yard KUMS Nagaur	4.48	Mandi Fund	640 Sqm	31.3.08
7.11.07	Recarpating of l/road	Maind mandi yard KUMS Nagaur	9.30	Mandi Fund	7500 Sqm	31.3.08
14.11.07	S/R of L/R Dugoli to Rotu	KUMS Nagaur	18.00	Mandi Fund	3.00 Km	31.3.08
14.11.07	S/R of L/R Gudha Bhagwandas to Raidhenu	KUMS Nagaur	27.00	Mandi Fund	4.50 Km	31.3.08
3.12.07	A/R of Road	KUMS Degana Mandi	3.12	Mandi Fund	20.80 km	31.3.08
3.12.07	Compound wall Staff Quarter	Main mandi yard KUMS Mertacity	1.00	Mandi Fund	100 mtr	31.7.08
	S/R of Staff Quarter (4 Nos)	Main mandi yard KUMS Mertacity	10.50	Mandi Fund	22.50 Mtr	31.9.08
	S/R of Canteen Building	Main mandi yard KUMS Mertacity	6.00	Mandi Fund	150 sqm	31.9.08
	S/R of Post Office Building	Main mandi yard KUMS Mertacity	3.55	Mandi Fund	88.40 sqm	31.9.08

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
	S/R of Secretary residence	Main mandi yard KUMS Mertacity	4.75	Mandi Fund	118 sqm	31.7.08
	Re carpeting of l/road	Main mandi yard KUMS Mertacity	43.75	Mandi Fund	25000 sqm	31.7.08
	CC Flooring various place	Main mandi yard KUMS Mertacity	4.41	Mandi Fund	88.40 sqm	31.7.08
	Cycle Stand	Main mandi yard KUMS Mertacity	3.55	Mandi Fund	100 sqm	31.7.08
	Stair case in staff quarter	Main mandi yard KUMS Mertacity	0.90	Mandi Fund	22.50 sqm	31.7.08
11.12.07	S/R of L/R Padu kallan to Keria Makar	Mertacity	18.60	Mandi Fund	3.10 km	31.7.08
	S/R of L/R Sogawas to Kheduli	Mertacity	13.80	Mandi Fund	2.30 km	31.7.08
	S/R of L/R Merta road	Mertacity	42.00	Mandi Fund	7.00 km	31.7.08
	S/R of L/R Mugadhana to Khakhari	Mertacity	9.00	Mandi Fund	1.50 km	31.7.08
	S/R of L/R Lamba jatan to Basni Seja	Mertacity	24.00	Mandi Fund	4.00 km	31.7.08
	S/R of L/R Padu kallan to Sathana kallan	Mertacity	25.80	Mandi Fund	4.30 km	31.7.08

Name of Department/Office: EE Sikar

16.9.05	Covering of Exacting 2 Nos Auction Platform	KUMS Sikar	20.26	Mandi Fund	Work completed	23.8.07
8.12.06	L/R Lokida Kudan	Village Kilida to Kudan	36.74	MDF	BT 5.00 km completed	12.7.07
28.2.07	Rural Pack House	KUMS Sikar	10.00	MDF	Civil work completed	31.12.07
22.5.07	Office Building	KUMS Fatehpur	10.98	Mandi Fund	Completed	9.11.2007
5.5.07	S/R of Boundary wall	KUMS Sadulpur	16.32	Mandi Fund	Completed	30.9.07
18.7.07	Action Platform in f&V	KUMS Sujangarh	5.96	Mandi Fund	Completed	5.11.07
18.7.07	Water supply in F&V	KUMS Sujangarh	3.81	Mandi Fund	Completed	5.11.07
18.7.07	Extrenson of Office Building	KUMS Sujangarh	8.10	Mandi Fund	Drawing submitted to KUMS for approval	14.3.08
18.7.07	Water Tank	KUMS Sujangarh	3.18	Mandi Fund	Near about completion	14.3.08
16.10.07	Repair of toilet block 10Nos	KUMS Sikar	9.77	Mandi Fund	Work in Progress	2.4.08
16.10.07	Repair of roof of canteen building	KUMS Sikar	0.83	Mandi Fund	Work in Progress	2.4.08
23.10.07	Const. Of bounary wall with railing for park	KUMS SMPR	4.48	Mandi Fund	WIP	

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
23.10.07	const. Of labour shed	KUMS SMPR	1.20	Mandi Fund	Work not started due to place not finalised	
23.10.07	Const. Of weighbridge room	KUMS SMPR	0.46	Mandi Fund	Work not started due to place not finalised	
23.10.07	Ext. of Office Building	KUMS SMPR	3.00	Mandi Fund	Sent to Board office for Marking in Layout plan	
16.10.07	Const. Of L/r Chhajusar to Raniya tal	KUMS Ratangarh	23.65	Mandi Fund	Only BT work to be done	28.5.08
16.10.07	A/r of Roads	KUMS Ratangarh	4.80	Mandi Fund	Work near about completion	28.3.08
25.9.07	M/L Thapri to Chindaliya	KUMS Kuchamancity	46.00	M/L Project	E/Work in Progress	30.9.08
25.9.07	M/L Navad to Toshina	KUMS Kuchamancity	58.00	M/L Project	Work stopped till further order	30.9.08
25.9.07	M/L Ladoli to Sirsoon	KUMS Kuchamancity	46.00	M/L Project	Work stopped till further order	30.9.08
25.9.07	K/L Kuchaman to Deeppura	KUMS Kuchamancity	51.00	M/L Project	Survey done & E/W just to be started	1.10.08
25.9.07	M/L Rohitao ka bas to Karapura	KUMS Kuchamancity	17.50	M/L Project	E/W completed & Gravelwork in Progress	1.10.08
25.9.07	M/L Gandhigram to Distt. Border	KUMS Kuchamancity	22.50	M/L Project	E/W & Gravel work completed & WBM in Progress	1.10.08
25.9.07	M/L Shiv to Chhapri	KUMS Kuchamancity	29.00	M/L Project	E/Work completed	1.10.08
25.9.07	M/L Khoranda to Khorandi	KUMS Kuchamancity	30.00	M/L Project	E/Work completed	1.10.08
6.12.07	S/R of L/R Sarothitya to Jhilly	KUMS Sujangarh	16.80	KUMS	Tender uder process	
22.1.08	Const. Covering auction P/form KUMS Sadulpur	Sadulpur	14.98	Mandi Fund	Tender invited on dt. 13.2.08	
Name of Department/Office: EE Chittorgarh						
19.6.07	Covering of Auction P/form	KUMS Bijoliya	4.30	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	Const. Of Farmer rest house	KUMS Bijoliya	8.90	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	Extension of office building	KUMS Bijoliya	5.40	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	Const.of gate, Check post & Cow catcher	KUMS Bijoliya	1.29	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	Const. Of water tank (under ground) with supply system	KUMS Bijoliya	0.81	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	Const. Of Internal road	KUMS Bijoliya	3.94	To be sanction	To be demark in Mandi layout plan	Mar-08
19.6.07	S/R of old office building	KUMS Bijoliya	2.85	To be sanction	To be demark in Mandi layout plan	Mar-08
23.5.07	Rep.work at Dy. Dir. Agri.(Ext) Office	Chittorgarh	0.50	Deposit work	Maint. Work	Oct.07
29.5.07	Maint. Work of the Dy. Dir.(Agronomy) ATC	Chittorgarh	0.64	Deposit work	Maint. Work	Oct.07

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
4.10.07	Const.of Community farm pond at Phanpi	Phanpi	9.90	Dep.Work (Horti)	1750 sqm	Jun-08
4.10.07	Const.of Community farm pond at Dhamana	Dhamana	10.00	Dep.Work (Horti)	1750 sqm	Jun-08
4.10.07	Const.of Community farm pond at Marjivi	Marjivi	10.00	Dep.Work (Horti)	1750 sqm	Jun-08
4.10.07	Const.of Community farm pond at Lundkhanda	Lundkhanda	10.00	Dep.Work (Horti)	1750 sqm	Jun-08
4.10.07	Const.of Community farm pond at Shripura	Shripura	10.00	Dep.Work (Horti)	1750 sqm	Jun-08

Name of Department/Office: EE Udaipur

RJ/UDP/LSD/01

17.12.04	M/L Bhabrana to Jodhpur	Lasadiya Constituency	32.45	M L	4.00 Km	Completed
17.12.04	M/L Garda to Charniya	Lasadiya Constituency	27.95	M L	2.80 Km	Completed
17.12.04	M/L Khodli to Jetana via Karakalan	Lasadiya Constituency	44.59	M L	6.00 Km	Completed
17.12.04	M/S Arbada to Parel	Lasadiya Constituency	8.14	M L	1.00 Km	Completed

Udaipur F&V

30.8.06	Ext. of Office Building	Udaipur	11.74	KUMS	2200 Sqft	Jan.08
---------	-------------------------	---------	-------	------	-----------	--------

Udaipur Grain

31.8.05	S/Repair	Udaipur	40.56	KUMS	2225 Sft	Completed
---------	----------	---------	-------	------	----------	-----------

Subyard Kherwara

31.8.05	Const. Of Office Building	Kherwara	3.50	KUMS	700 Sqft	Completed
---------	---------------------------	----------	------	------	----------	-----------

Pkg/01 KHW

31.8.05	Const.of Water hut 1No	Kherwara	0.60	KUMS	1 No	Completed
31.8.05	Const. Of Toilet block & Urinals	Kherwara	1.50	KUMS	1 No	Completed
31.8.05	Const. Of Main gate 1No and Providing & fixing of wicket gate with railing 1No	Kherwara			1 No	Completed
31.8.05	Check Post 1 No	Kherwara			1 No	Completed
31.8.05	Boundary wall	Kherwara	1.63	KUMS	480 Mtr	Completed
31.8.05	Const. Of Auction P/form	Kherwara	13.16	KUMS	6750 Sqft	Completed
31.8.05	Const. Of Internal road	Kherwara	19.41	KUMS	7650 Sqm	Jan.08
31.8.05	Water supply	Kherwara	2.00	KUMS	1 Job	Completed

Pkg. No FNR/01

31.8.05	Road Behind 10 Nos shops	Fatehnagar	1.99	KUMS	100 Sq mtr	Completed
---------	--------------------------	------------	------	------	------------	-----------

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
31.8.05	Land levelling	Fatehnagar	0.49	KUMS	5000 Sq mtr	Completed
31.8.05	A/R Behind Cattle shed	Fatehnagar	1.07	KUMS	950 Sq mtr	Completed
31.8.05	S/R & Remaining BT road	Fatehnagar	1.65	KUMS	3300 Sqmtr	Completed
31.8.05	Farmers Information center	Fatehnagar	7.46	KUMS	1 No	Partly civil work completed, furnishing to be done
Link Roads						
24.7.07	Missing L/Road Namari to Vallabhnagar	Vallabhnagar	21.06	KUMS	2.50	Mar-08
Deposit works						
15.4.06	Boundary wall Horticulture Deptt.Mavli	Mavli	6.34	Deposit work	400 Mtr	Completed
13.9.06	Krishi Sewa Kendra Pipali Ahiran	PipaliAhiran	2.40	Deposit work	1 No	Dec.07
14.6.07	Const. Of Office & Godowns Pathya Pustak Vitaran Kendra Dungarpur	Dungarpur	42.65	Deposit work	1 No	May-08
31.10.06	RAJHANS Nursary	Banswara	8.69	Deposit work	1 No	19.1.08
25.5.06	Kishan Bhawan	Udaipur	222.00	MDF	23900 Sft	5.2.08
24.10.07	Ivth Type Staff Qtr Pathaya Pustak MandalDungarpur	Dungarpur	5.50	Deposit work	1 No	March-08
6.10.07	Office for AAO Agri. Deptt.	Sabula	6.00	Deposit work	1 No	April-08
6.10.07	Office for AAO Agri. Deptt.	Anandipura	6.00	Deposit work	1 No	April-08
0 .12.07	Addition alteration in Pestisid laboratry at IWDP	Udaipur	1.96	Deposit work	1 No	March-08
S/R of Road KUMS Fatehnagar						
18.12.06	Chargadia to Kuntwas	Vallabhnagar	12.97	SR "A" "AA"	4.00 Km	Completed
18.12.06	Hinta to Varni	Vallabhnagar	4.88	SR "A" "AA"	1.50 Km	Completed
18.12.06	Virdholia to Palana Khurd	Vallabhnagar	4.75	SR "A" "AA"	4.91 Km	Completed
24.7.07	L/R Lopada	Lopada	9.00	SR "A" "AA"	2.00 Km	Jan.08
24.10.07	Vallabhnagar road to Tikawas	Vallabhnagar	17.44	KUMS	1.40 Km	June-08
24.10.07	Dabok rd. to Salera kalla	Dabok	15.61	KUMS	1.25Km	June-08
S/R of roads KUMS Rajsamand						
4.12.06	L/R Vassa	Rajsamand	3.25	SR "C" "D"	1.00 Km	Completed by PWD
4.12.06	L/R Riched to Dhurawal	Kumbhalgarh	4.23	SR "C" "D"	1.30 Km	Completed
4.12.06	L/R Koyal to Kalinger	Kumbhalgarh	6.3	SR "C" "D"	1.94 Km	Completed
4.12.06	Kelwara to ganwar	Kumbhalgarh	6.17	SR "C" "D"	1.79 Km	Completed

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
S/R of roads KUMS Banswara						
4.12.06	L/R Sajjangarh to Halla	Kumbhalgarh	9.72	SR "C" "D"	2.1 Km	8-Feb
4.12.06	L/R talwara to Adore	Garhi	9.75	SR "C" "D"	2.10 Km	Completed
Supply & Transportation of material & machinery on hire under NREGA						
Panchayat Samiti Girwa						
28.4.07	L/R Lalpura	Girwa	1.00	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Dodawali	Girwa	1.50	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Kodyat to Nayaguda	Girwa	3.00	NREGA	Gravel road & Dry stone masonry wall	Dec.07
7.5.07	L/R Idana	Girwa	0.75	NREGA	Gravel road & Dry stone masonry wall	Completed
Panchayat Samiti Salumber						
28.4.07	L/R Seriya to Toda	Salumber	1.00	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Morela	Salumber	1.00	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Ghated	Salumber	0.75	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Khajuri	Salumber	2.00	NREGA	Gravel road & culvert	Completed
7.5.07	L/R Kherad to Karawali	Salumber	0.60	NREGA	Gravel road & Dry stone masonry wall	Completed
Panchayat Samiti Sarada						
28.4.07	L/R Semal	Sarada	2.00	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Tokar to Pandiyawara	Sarada	0.99	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Kherbad to Nimboda	Sarada	1.98	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Middle School Nathata to Bada Choraya	Sarada	2.00	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Veerpura to Kanthoda	Sarada	3.00	NREGA	Gravel road & Dry stone masonry wall	Completed
Panchayat Samiti Gogunda						
28.4.07	L/R Patiya	Gogunda	3.00	NREGA	Gravel road & culvert	Completed
7.5.07	L/R Paner	Gogunda	0.50	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Morvel	Gogunda	1.00	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Padrada to Chitrawas	Gogunda	1.00	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Chhali	Gogunda	3.00	NREGA	Gravel road & Dry stone masonry wall	Completed
Panchayat Samiti Dhariyabad						
28.4.07	L/R Aggad to Karawali	Dhariyabad	0.60	NREGA	Gravel road & Dry stone masonry wall	Completed
Panchayat Samiti Jhadol						
28.4.07	L/R Madala	Jhadol	2.99	NREGA	Gravel road & Dry stone masonry wall	Completed
7.5.07	L/R Upli Singri	Jhadol	2.00	NREGA	Gravel road & culvert	Completed
Panchayat Samiti Kherwara						

Date of Sanction	Name of the Work	Location /Place of work	Fin. Estimates sanctioned	Budget Head	Physical (targets) details such as length of road, sq.ft.of bldg, land area to be irrigated/afforested etc.	Targeted date of completion
1	2	3	4	5	6	7
28.4.07	L/R Pareda	Kherwara	3.00	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Pandiyawara	Kherwara	3.00	NREGA	Gravel road & Dry stone masonry wall	Jan.08
Panchayat Samiti Bhinder						
28.4.07	L/R Vallabhnagar to Dharata	Bhinder	1.50	NREGA	Gravel road & Dry stone masonry wall	Completed
28.4.07	L/R Nimbri to Kundai	Bhinder	0.50	NREGA	Gravel road & Dry stone masonry wall	Completed

Superintending Engineer
RSAMB Ajmer