

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR

Physical & Financial Progress of Construction Works

Circle :- JAIPUR (P&M)

Month :- June 2010

Amt. in Lacs

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
1	Jaipur-I	JPR (Grain)	New L/R	KUMS	L/R Natata road to Tallewale Hanuman Ji Ka Mandir PS J.Ramgarh (Km. 1.80)	21.12.09	45.60	-	0.20	Work In Progress
2	Jaipur-I	JPR (F&V)	New L/R	KUMS	L/R Charanwas to Nai Ka Nath Mahadev Mandir Tak (Km. 2.20)	07.08.08	73.00	-	10.50	Amount of forest land deposited noc from forest deptt. Awaited
3	Jaipur-I	Chomu	New L/R	KUMS	L/R Jatawali Bypass Road Police Chowki to Malera Village	17.07.09	15.16	-	4.07	0.60 Km. BT done, Work completed.
4	Jaipur-I	Chomu	New L/R	KUMS	L/R CC Road Maharkalan Dhawli Road Petrol Pump to Jhuthudiyon Ki Dhani	17.07.09	56.00	-	30.56	1.10 Km. C.C. done. Remaining Length site not cleared.
5	Jaipur-I	Chomu	New L/R	KUMS	L/R Chomu Chandwaji Road Km. 10 Petrol Pump to Bunkaron Ka Mohalla Fatahpura	17.07.09	43.00	-	0.16	Due to land disput work not started.
6	Jaipur-I	Chomu	New L/R	KUMS	L/R Tejaji Ke Stan Gram Kushalpura to Chomu Chandwaji Road	17.07.09	39.50	-	0.15	E/W almost completed.
7	Jaipur-I	Chomu	New L/R	KUMS	L/R Kushalpura border to Khalada Road via Hanuman Temple	17.07.09	51.40	-	27.41	BT done, Except disputed length.
8	Jaipur-I	Chomu	New L/R	KUMS	Ghinoi Stand Bunkoron Ka Mohalla to Sabalpura Road	17.07.09	16.00	-	10.01	work completed.
9	Jaipur-I	Chomu	New L/R	KUMS	CC Road Sheshavtar Temple to Tejaji Temple	17.07.09	16.00	-	10.20	Work completed
10	Jaipur-I	Chomu	New L/R	KUMS	Dhodsar to Kalyan Mod	17.07.09	60.00	-	37.83	Work completed
11	Jaipur-I	Chomu	New L/R	KUMS	Link Road Khejroli to Simarlya (Mandi Boarder) Km. 4.20	20.08.09	82.60	-	28.89	B.T. and CC completed
			New L/R Total				498.26	0.00	159.98	
12	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Nimbi Road to Bhavgarh (Km. 0/0 to 3/750)	25.09.07	57.00	-	53.44	Completed .
13	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Rahori to Raniyawas (Km. 0/0 to 2/00)	25.09.07	29.50	-	24.40	Completed .

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
14	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Aama mod to Kanwariyon ki Dhani upto tatuda mod road (Km. 0/0 to 1/00)	25.09.07	15.00	-	13.84	Completed .
15	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Pasar School to Saleri Ki Dhani (Km. 0/0 to 1/500)	25.09.07	15.00	-	13.16	Completed .
16	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Saleri Ki Dhani to Badh Road (Km. 0/0 to 1/500)	25.09.07	23.00	-	15.07	Work stopped due to alignment dispute.
17	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Maliyon Bhomiya Ji Temple to Harda (Km. 0/0 to 1/500)	25.09.07	23.75	-	20.49	Completed .
18	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Raniyawas Dhawano Ki dhani to Maliyon ki dhani (Km. 0/0 to 1/00)	25.09.07	14.50	-	14.37	Completed .
19	Jaipur-I	Jaipur (Grain)	Missing Link (New)	NABARD	M/L Rahori to Pipalya Road via Dangarwada Khurd (Km. 0/0 to 1/800)	25.09.07	26.80	-	21.97	Completed .
			Missing Link (New) Total				204.55	0.00	176.74	
20	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Andhi road to Dangarwada (0.80 Km.)	30.03.2010	6.40	-	-	Work Order given on dated 02.06.10
21	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Main road to Tholai (1.00 Km.)	30.03.2010	8.00	-	-	Work Order given on dated 02.06.10
22	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Bhawni (2.90 Km.)	30.03.2010	23.20	-	-	Work Order given on dated 02.06.10
23	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Andhi to Bhagwanpura (2.00 Km)	30.03.2010	16.00	-	-	Work Order given on dated 02.06.10
24	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Tala to Samred Kalan (5.50 Km)	04.05.2010	44.00	-	-	Work Order given on dated 02.06.10
25	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Banskho Rly Station to Potli via Gurjaron ki Dhani (1.50 Km.)	30.03.2010	12.00	-	-	Work Order given on dated 02.06.10
26	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Mundli (3.20 Km)	30.03.2010	25.60	-	-	Work Order given on dated 02.06.10
27	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Sindoli (1.49 Km)	30.03.2010	11.92	-	-	Work Order given on dated 02.06.10
28	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Lasadiya-Gokulpura (1.05Km)	30.03.2010	8.40	-	-	Work Order given on dated 02.06.10
29	Jaipur-I	Jaipur (Grain)	S/R of L/R	KUMS	S/R of L/R Damodarpura (1.38 Km)	30.03.2010	11.04	-	-	Work Order given on dated 02.06.10

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
			S/R of L/R Total				166.56	0.00	0.00	
30	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Raising and fencing work of compound wall at sub yard Bassi	20.04.10	12.50	-	-	N.I.T. received on 11.06.10
31	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Construction and Renovation work of Sewer Line and Toilet Block at sub yard Bassi.	20.04.10	1.40	-	-	N.I.T. received on 11.06.10
32	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Construction of ladies Toilet in office building Surajpole Mandi.	20.04.10	1.06	-	-	N.I.T. received on 11.06.10
33	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Providing and fixing Retro-Reflective sign board at sub yard Bagru.	20.04.10	4.00	-	-	N.I.T. received on 11.06.10
34	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Shifting of 2 No Glow Sign Boards infront of Surajpole Mandi from Delhi road because of widening of National Highway.	20.04.10	2.30	-	-	N.I.T. received on 11.06.10
35	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS	Water supply arrangement at Surajpole Mandi.(Replacement of old pipe line and new boring)	20.04.10	9.50	-	-	N.I.T. received on 11.06.10
36	Jaipur-I	Chaksu	Yard Work	KUMS	Const. of Cowcatcher on Main Gate in Main Mandi Yard Chaksu	03.12.07	1.70	-	0.83	work stopped due to budget not available in previous financial year.
37	Jaipur-I	Chaksu	Yard Work	KUMS	Maintanance of Water Hut in Main Yard Chaksu	03.12.07	0.30	-	0.17	work stopped due to budget not available in previous financial year.
38	Jaipur-I	Chaksu	Yard Work	KUMS	Maintanance of Rural Godown Sub Yard Phagi (250 MT)	03.12.07	1.92	-	1.14	work stopped due to budget not available in previous financial year.
39	Jaipur-I	Chaksu	Yard Work	KUMS	Maintanance of Rural Godown Sub Yard Madhorajpura (250 MT)	03.12.07	2.90	-	1.63	work stopped due to budget not available in previous financial year.
40	Jaipur-I	Chaksu	Yard Work	KUMS	Water Harvesting System work at KUMS Chaksu.	23.04.10	12.00	-	-	N.I.T. received on 11.06.10
41	Jaipur-I	Chomu	Yard Work	KUMS	Const. of Nallah at sub yard Chomu (F&V)	25.08.09	2.00	-	1.17	Work Completed, Final bill to be paid.
42	Jaipur-I	Chomu	Yard Work	KUMS	Water Harvesting System work at KUMS Chomu.	23.04.10	15.00	-		N.I.T. received on 11.06.10
			Yard Work Total				66.58	0.00	4.94	
43	Jaipur-I	Chomu	Pack House	Project	Pack House, Chomu	20.06.06	360.00	-	320.96	Work completed

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
			Pack House Total				360.00	0.00	320.96	
44	Jaipur-I	Chomu	Deposit Work	Other	Construction of Krishi Seva Kendra Cum Residence of Assistant Agriculture Officer Kaladera, P.S. Govindgarh (Chomu), Distt. Jaipur	23.09.08	6.00	-	-	Work In Progress
			Deposit Work Total				6.00	0.00	0.00	
45	Jaipur-II	Jaipur (Grain)	M/L Roads	KUMS Fund	M/L Khatedimod Shahpura to Reda (6 Km)	24.07.08	108.00		94.75	Work Completed
46	Jaipur-II	Jaipur (Grain)	M/L Roads	KUMS Fund	M/L Manjipura to Gulabbadi (1.60 km)	24.07.08	31.65		20.75	BT work to be done
47	Jaipur-II	Kotputli	M/L Roads	KUMS Fund	M/L of L/R Pawata-Virat Nagar (Tulsipura to Dhani Kemariya Via Dhani Ramdas 3.00 Km)	18.08.09	54.00		41.67	Work Completed
48	Jaipur-II	Jaipur (F&V)	M/L Roads	KUMS Fund	L/R Surpura (Vijaypal Bunkar's House 1.70 Km)	07.05.08	26.00		0.63	Work withdrawn
49	Jaipur-II	Jaipur (F&V)	M/L Roads	KUMS Fund	L/R Ward No. 6 Surendra Mohan Hospital to Dhani Lakhwali (2.10 Km)	07.05.08	54.00		18.93	Work Completed & FB to be Paid
50	Jaipur-II	Jaipur (Grain)	M/L Roads	KUMS Fund	Widening & Upgrading of L/R NH-8 (Bhabroo) to Luhakana Khurd (5.50 Km.)	24.07.09	83.00	2.82	63.56	Work complete & Final Bill to be Paid
			M/L Roads Total				356.65	2.82	240.29	
51	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Alwar Road to Saipura (0.53 Km)	30.03.2010	4.24			Work in progress
52	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Chittoli to Lakhawala (2.10 Km)	30.03.2010	16.80			Work in progress
53	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Manoharpur-Khora Road to Surana (1.10 Km)	30.03.2010	8.80	0.01	0.01	Work in progress
54	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Sothana to Devli (1.60 Km)	30.03.2010	12.80			Work in progress
55	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R NH-8 to Lada Ka Bas (1.25 Km)	30.03.2010	10.00			Work in progress
56	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Dhanota to Raopura (2.20 Km)	30.03.2010	17.60	0.01	0.01	Work in progress
57	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Kalawaniyo Ka Bas (1.00 Km)	30.03.2010	8.00			Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
58	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Bardoti (1.50 Km)	30.03.2010	12.00			Work in progress
59	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Naraina Road to Rampura (3.40 Km)	30.03.2010	27.20	0.01	0.01	Work in progress
60	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Gadota to Kapdiyawas (2.30 Km)	30.03.2010	18.40			Work in progress
61	Jaipur-II	Jaipur (Grain)	S/R of L/R	KUMS Fund	L/R Bobas to Surpura (1.65 Km)	30.03.2010	13.20			Work in progress
			S/R of L/R Total				149.04	0.03	0.03	
62	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Constt. of Haritage Gate	14.08.08	56.56		52.76	Work in progress
63	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Constt.of internal road , Rainwater Harvesting Supply & Sewer Line Phase-II	22.01.08	59.40		23.59	Work Stoped due to enchroachment & case sent to withdraw U/C- 32
64	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Storm water drainage system	15.10.09	63.00	13.18	44.39	Work in progress
65	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Rain water harvesting	15.10.09	10.75		5.88	RR Masonry in Progress
66	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Urinal Block 6 Nos (8x10)	15.10.09	4.50		1.73	Work in progress
67	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Remaining sever line works	15.10.09	8.50		6.50	Work in progress
68	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Providing Remaining water supply line	15.10.09	9.30		7.29	Work in progress
69	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Covering of open auction platform 2 Nos	15.10.09	53.10		30.15	Work in progress
70	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Check Post with Stone Fancing 8"x15" 2 Nos.	15.10.09	2.30			
71	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Providing, Fabricating & Fixing of Steel Gate 2 Nos.	15.10.09	5.00			
72	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Water Hut & Kiosk 3 Nos.	15.10.09	2.79			
73	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Refro Reflective Sign Board	15.10.09	2.50			
74	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Constt. of Covered Auction Platform 1 Nos.	15.10.09	27.84			
75	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Diesel Generator Set 25KVA	15.10.09	8.06			
76	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Public Address System	15.10.09	1.95			
77	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Weigh Bridge Room 2 Nos.	15.10.09	2.84			
78	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Farmers' Faciliation Centre	15.10.09	4.25			
79	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Moisture Meter	15.10.09	0.70			
80	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Internal Road (BT on Existing I/R)	21.12.09	156.90		43.48	Work in progress
81	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Vehicle Parking	21.12.09	25.80		1.73	Work in progress
82	Jaipur-II	Jaipur (Grain)	Yard Work	KUMS Fund	Small Work of Bank Building	24.02.10	7.46		-	Work in progress
83	Jaipur-II	K-Renwal	Yard Work	KUMS Fund	R/W of Boundary Wall Gate & Check Post	05.03.07	4.10		0.11	Revise FS awaited

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
84	Jaipur-II	K-Renwal	Yard Work	KUMS Fund	Water Harvesting System	23.04.10	6.50			Work order issued
85	Jaipur-II	Kotputli	Yard Work	KUMS Fund	Water Harvesting System	23.04.10	12.00			Work order issued
			Yard Work Total				536.10	13.18	217.61	
86	Jaipur-II	Jaipur (Grain)	A/R	KUMS Fund	Annual repair of roads year 2009-10	09.10.09	13.41		10.59	Work in progress
			A/R Total				13.41	0.00	10.59	
87	Jaipur-II	Agriculture	Deposit Work	Deposit	Constt. Of Hall with Stairs cases over AD office at Jhotwara	30.01.09	7.40		4.65	Work in progress
			Deposit Work Total				7.40	0.00	4.65	
88	Sikar	Sikar	Cold Storage	Deposit	Construction of Cold Storage 2000 MT	06.08.09	145.00	10.00	11.08	Work in progress
			Cold Storage Total				145.00	10.00	11.08	
89	Sikar	Sikar	Deposit Work	Deposit	Construction of Soil Testing Laboratory at Laxmangarh	15.12.09	10.63	0.00	5.05	Work comp. To be finalised
90	Sikar	Sikar	Deposit Work	Deposit	Const. of Pond at Dulhapura Kakra, Khasra No. 1136 P.S. D.Ramgarh	24.02.06	10.00	0.00	4.11	Work completed to be finalised.
91	Sikar	Sikar	Deposit Work	Deposit	Const. of Pond at Dulhapura Kakra, Khasra No. 416 P.S. D.Ramgarh	24.02.09	10.00	0.00	4.29	Work completed to be finalised.
92	Sikar	Sikar	Deposit Work	Deposit	Construction of Soil Testing Laboratory at Srimadhopur		10.63	2.40	4.11	Finishing work in progress
93	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of Off. Buldg. ATC. Abusar	12.10.09	100.00	9.81	26.05	G.F. slab, Half protion casted.
94	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of Internal Road ATC. Abusar	12.10.09	15.00	0.00	1.08	Work in progress
95	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of RCC Over head Tank & P&L Pipe Line ATC.	12.10.09	8.00	0.00	3.15	Work completed.
96	Sikar	Jhunjhunu	Deposit Work	Deposit	P & Laying Piple Line A.T.C. Abusar	12.10.09	2.00	0.00	0.00	Work to be done.
97	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of Comp. wall with gate ATC. Abusar	12.10.09	26.50	8.47	13.37	2 Side wall completed
98	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of Rest House & 2nd Type Qtr. ATC. Abu.	12.10.09	29.64	5.21	10.29	Slab Casted
99	Sikar	Jhunjhunu	Deposit Work	Deposit	Const. of 3rd Type Quarter ATC. Abusar	12.10.09	12.36	3.02	5.64	Slab Casted, Plaster done.

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
100	Sikar	Jhunjhunu	Deposit Work	Deposit	Street Light work at ATC, Abusar	12.10.10	5.10	2.39	2.39	Work to be executed Electrical Division
101	Sikar	Surajgarh	Deposit Work	Deposit	Const. of Pond at Modki (Khetri)	16.01.09	10.00	0.00	5.70	Work comp. But minor rectification to be done by the contractor
102	Sikar	Churu	Deposit Work	Deposit	Soil Testing Laboratory, Sandwa		10.63	0.00	0.03	Work not started due to permission for removal of trees from site is awaited by Agri. Department
			Deposit Work Total				260.49	31.30	85.26	
103	Sikar	Sikar	Kisan Bhawan	Projet	Construction of Kisan Bhawan at Sikar	17.09.08	150.00	0.00	113.87	ACP & Glaging work and Road & drain work in progress.
104	Sikar	Jhunjhunu	Kisan Bhawan	Project	Construction of Kisan Bhawan at Jhunjhunu	17.09.08	112.50	=	95.24	Almost work completed. Except C/wall work. Full Govt. share is not available. ACP work in progress.
105	Sikar	Churu	Kisan Bhawan	Project	Construction of Kisan Bhawan at Churu	17.09.08	75.00	0.00	49.49	Full payment could not be made due to KUMS share not available & work stopped by the contractor.
			Kisan Bhawan Total				337.50	0.00	258.60	
106	Sikar	Sikar	S/R of L/R	M.D.F.	S/R of L/R Sewad Bari to Rulyanamali	21.12.09	46.16	23.77	29.79	Work almost completed. Except shoulders work.
			S/R of L/R Total				46.16	23.77	29.79	
107	Sikar	Srmdhopur	S/R Roads	KUMS	S/R of L/R Srimadhporur to Dhaliywas	31.03.10	4.50	0.00	0.00	Work order given
			S/R Roads Total				4.50	0.00	0.00	
108	Sikar	Sujangarh	Yard Work	KUMS	Constt. of Open Auction Platform at F&V Yard	11.11.09	12.60	0.00	4.99	Work Completed to be finalised & FS to be issued
109	Sikar	Sujangarh	Yard Work	KUMS	Extension of Internal Road (C.C. Road) at F&V Yard	11.11.09	53.40	0.00	34.19	Work Completed to be finalised & FS to be issued
110	Sikar	Sujangarh	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	4.00	0.01	0.01	Work Started
111	Sikar	Sadulpur	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	4.00	0.01	0.01	Work Started

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/ NABARD/ Project/Other)	Name of Work	Adm. Sanction		Financial		Satge of Work/ Remarks
						Date	Amount	During the Month	Up to Date	
1	2	3	4	5	6	7	8	9	10	11
112	Sikar	Sardarshahr	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	4.00	0.01	0.01	Work Started
113	Sikar	SMPR	Yard Work	KUMS	Water Harvesting Syestem	31.03.10	12.00	0.02	0.02	Work order given
114	Sikar	SMPR	Yard Work	KUMS	Retro Reflective Sign Board	31.03.10	8.00	0.02	0.02	Work order given
115	Sikar	Sikar	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	12.00	0.02	0.02	Work order given
116	Sikar	NKT	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	4.00	0.01	0.01	W.O. given but KUMS Secretary informed funds problem.
117	Sikar	FTR	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	3.20	0.01	0.01	Work in progress
118	JJN	JJN	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	8.00	0.01	0.01	Work order given
119	JJN	NWG	Yard Work	KUMS	Water Harvesting Syestem	23.04.10	6.00	0.01	0.01	Work order given
			Yard Work Total				131.20	0.13	39.31	
120	Sikar	Sikar	New Road	KUMS	Dadiya-Nawalgarh Road to Bhagwan Singh Dhaka Ki Dhani	20.05.10	24.00	0.00	0.00	Work Started
			New Road Total				24.00	0.00	0.00	
			Grand Total				3313.40	81.23	1559.83	