

# RAJASTHAN STATE AGRICULTURAL MARKETING BOARD, JAIPUR

## Physical and Financial Position of Construction Works

CIRCLE :- JAIPUR

Month:-June, 2010

(Amt. in Lacs)

| S. No. | Division | KUMS  | Head      | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark  |
|--------|----------|-------|-----------|--|---|--------------------------|---------------------------|------------------------------|------------------------|--|
| 1      | 2        | 3     | 4         | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11   |
| 1      | Alwar    | Alwar | New L/R   | KUMS   | L/R Neekach Road to Khola ka Bas<br>(2.10 Km.)  | 31.03.2008               | 48.78                     | -                            | 37.51                  | Work Completed   |
| 2      | Alwar    | Alwar | New L/R   | KUMS   | L/R Bharatpur Road to Rahmat ka<br>Bas. (1.50 Km.)                                      | 31.03.2008               | 24.23                     | -                            | 18.17                  | Work Completed   |
| 3      | Alwar    | Alwar | New L/R   | KUMS   | L/R Sahdoli to Mandru ka Bas<br>(1.70 Km.)  | 31.03.2008               | 43.32                     | -                            | 34.02                  | Work Completed   |
| 4      | Alwar    | Alwar | New L/R   | KUMS   | L/R Ramgarh to Balotki (2.00 Km.)   | 31.03.2008               | 47.31                     | -                            | 36.53                  | Work Completed   |
| 5      | Alwar    | Alwar | New L/R   | KUMS   | L/R Reni to Keelpur Khera (6.00 Km.)  | 19.03.2008               | 67.50                     | -                            | 59.80                  | Some defects to be<br>rectify                                  |
| 6      | Alwar    | Alwar | Yard Work | KUMS   | Re-carpeting Work on Existing B.T.<br>Road in F & V Yard, Alwar                         | 27.03.2008               | 24.15                     | -                            | 23.12                  | Work Completed   |
| 7      | Alwar    | Alwar | Yard Work | KUMS   | Re-carpeting Work on Existing B.T.<br>Road in Grain Mandi Yard, Alwar                   | 27.03.2008               | 25.35                     | -                            | 24.74                  | Work Completed   |
| 8      | Alwar    | Alwar | Yard Work | KUMS   | Const. of Secondary Road in Grain<br>Mandi Yard,Alwar.                                  | 27.03.2008               | 12.95                     | -                            | 0.11                   | F.S. not yet<br>received. Case<br>submitted for<br>withdrawal. |
| 9      | Alwar    | Alwar | Yard Work | KUMS   | Grading & Sorting Room in Grain<br>Mandi Yard Alwar.                                    | 27.03.2008               | 17.42                     | 0.49                         | 17.40                  | Work Completed   |
| 10     | Alwar    | Alwar | Yard Work | KUMS   | Const. of Weigh bridge Room in<br>Onion Mandi Yard, Alwar.                              | 27.03.2008               | 1.00                      | -                            |                        | Not marked in<br>Layout Plan.                                  |
| 11     | Alwar    | Alwar | Yard Work | KUMS   | Const.of CC Platform Between E&C<br>Block F&V yard, Alwar.                              | 27.03.2008               | 5.32                      | -                            | 5.04                   | Work Completed   |
| 12     | Alwar    | Alwar | Yard Work | KUMS   | Special Repair of Toilets in Main<br>Mandi Yard, Alwar.                                 | 27.03.2008               | 8.60                      | -                            | 6.87                   | Work Completed   |
| 13     | Alwar    | Alwar | Yard Work | KUMS   | Extention of Secretary office building<br>on First Floor in Grain Mandi Yard,<br>Alwar. | 27.03.2008               | 18.75                     | 0.61                         | 15.86                  | Work Completed   |

| S. No. | Division | KUMS                | Head         | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark            |
|--------|----------|---------------------|--------------|--|--|--------------------------|---------------------------|------------------------------|------------------------|------------------------------------|
| 1      | 2        | 3                   | 4            | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11                                 |
| 14     | Alwar    | Alwar               | Yard Work    | KUMS   | Const. of Dormitory Over Farmers Rest House in Grain Mandi Yard, Alwar       | 27.03.2008               | 5.90                      | 0.20                         | 4.65                   | Work Completed                     |
| 15     | Alwar    | Alwar               | Yard Work    | KUMS   | Site clearness & bushes removal.   | 27.03.2008               | 0.36                      | -                            | 0.30                   | Completed & Finalized.             |
| 16     | Alwar    | Alwar               | Yard Work    | KUMS   | Const. fo Rain water harvesting.   | 27.03.2008               | 8.11                      | -                            | 6.49                   | Completed & Finalized.             |
| 17     | Alwar    | Alwar               | Yard Work    | KUMS   | (i) Development of garden in grain mandi Between A&H Block                   | 27.03.2008               | 3.27                      | -                            | 3.15                   | Completed & Finalized.             |
| 18     | Alwar    | Alwar               | Yard Work    | KUMS   | (ii) Development of garden in grain mandi Near Front Gate                    | 27.03.2008               | 6.51                      | -                            | 5.41                   | Completed & Finalized.             |
| 19     | Alwar    | Alwar               | Yard Work    | KUMS   | Providing chain link fencing & development of garden near farmer rest house. | 27.03.2008               | 0.70                      | -                            | 0.60                   | Completed & Finalized.             |
| 20     | Alwar    | Alwar               | Kisan Bhawan | KUMS   | Const. of Kisan Bhawan, Alwar  | 04.09.2008               | 96.91                     | -                            | 102.00                 | Work in Progress                   |
| 21     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Bambora, P.S. KishangarhBas.                       | 19.01.2008               | 10.00                     | -                            | 9.87                   | Completed & Finalized              |
| 22     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Kathuwas, P.S. Behror.                             | 19.01.2008               | 10.00                     | 4.74                         | 9.99                   | Completed & Finalized              |
| 23     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Maachi, P.S. Bansur under N.H.M. 2008-09           | 30.02.2009               | 10.00                     | -                            | 6.76                   | Work in Progress                   |
| 24     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Neemla, P.S. Rajgarh under N.H.M. 2008-09          | 30.02.2009               | 10.00                     | -                            | 8.71                   | Work Completed                     |
| 25     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Dhani Kalbeliya, P.S. Behror under N.H.M. 2008-09  | 30.02.2009               | 10.00                     | -                            | 2.32                   | Action taken under close 2 & 3 (3) |
| 26     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Gadoj, P.S. Behror under N.H.M. 2008-09            | 30.02.2009               | 10.00                     | -                            | 1.99                   | Action taken under close 2 & 3 (3) |
| 27     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Gudha, P.S. Bansur under N.H.M. 2008-09            | 30.02.2009               | 10.00                     | -                            | 2.67                   | Work in Progress                   |

| S. No. | Division | KUMS                | Head         | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark   |
|--------|----------|---------------------|--------------|--|--|--------------------------|---------------------------|------------------------------|------------------------|---|
| 1      | 2        | 3                   | 4            | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11  |
| 28     | Alwar    | Horticulture Deptt. | Deposit Work | N.H.M.   | Community Farm Pond Vill. Hameendpur, P.S. Behror under N.H.M. 2008-09   | 30.02.2009               | 10.00                     | -                            | 2.55                   | Work in Progress  |
| 29     | Alwar    | Khairthal           | KUMS         | -  | Construction of Raod in remaning portion of by pass road from check post to cinema ghar at main yard Khairtahl | 18.12.09                 | 16.38                     | 8.17                         | 6.46                   | Work Completed  |
| 30     | Alwar    | Khairthal           | KUMS         | -  | Const. of Illrd Type quarter in main mandi yard Khairthal  | 18.12.09                 | 11.05                     | 4.18                         | 0.16                   | Work in Progress  |
| 31     | Alwar    | Khairthal           | KUMS         | -  | Const. of IV th Type quarter in main mandi yard Khairthal  | 18.12.09                 | 16.52                     | 4.13                         | 0.25                   | Work in Progress  |
| 32     | Alwar    | Khairthal           | KUMS         | -  | Const. of Water Harvesting Structure at mandi yard Khairthal (2 Nos.)  | 23.04.10                 | 18.00                     | 0.04                         | 0.00                   | Work order just issued  |
| 33     | Alwar    | Khairthal           | A/R          | KUMS   | A/R of Roads, KUMS Khairthal   | 26.08.2009               | 49.45                     | -                            | 0.08                   | Work in Progress  |
| 34     | Alwar    | Alwar               | A/R          | KUMS   | A/R of Roads, KUMS Alwar   | 26.08.2009               | 39.41                     | -                            | 0.06                   | Work in Progress  |
| 1      | Dausa    | Dausa               | M/L Road     | Nabard   | M/L Aluda to Lahiri Ka Bas Km. 0/0 to 3/300 (VR)   | 25.09.07                 | 52.20                     | 0.00                         | 52.17                  | Complted & Finalised  |
| 2      | Dausa    | Dausa               | M/L Road     | Nabard   | M/L Jhera to Biharipura Km. 0/0 to 2/400   | 25.09.07/<br>31.03.09    | 49.49                     | 0.00                         | 49.05                  | Complted & Finalised  |
| 3      | Dausa    | Dausa               | M/L Road     | Nabard   | M/L Matwas to Badagaon Km. 0/0 to 3/0 (VR)   | 25.09.07                 | 51.00                     | 0.00                         | 49.54                  | Complted & Finalised  |
| 4      | Dausa    | Dausa               | Kisan Bhawan | KUMS/ Other  | Kishan Bhawan, Dausa   | 18.09.08                 | 112.50                    | 0.00                         | 46.24                  | Finishing work in progress.   |
| 5      | Dausa    | Bandikui            | M/L Road     | Nabard   | M/L Roopwas Road to Alyapara Road Km. 0/0 to 3/800 (VR)  | 25.09.07                 | 57.10                     | 0.00                         | 53.77                  | Comp. & Finalised   |
| 6      | Dausa    | Bandikui            | M/L Road     | Nabard   | M/L Gurhliya to Rly Station upto Delari road Km. 0/0 to 2/900 (VR)   | 25.09.07                 | 44.00                     | 0.00                         | 41.45                  | Comp. & Finalised   |
| 7      | Dausa    | Bandikui            | M/L Road     | Nabard   | M/L Jhuthahera Khurd to Jhuthahera Kalan Km. 0/0 to 1/00 (VR)  | 25.09.07                 | 14.00                     | 0.00                         | 0.00                   | Work not started due to alignment dispute, hence work withdrawn under clause-32 |

| S. No. | Division | KUMS           | Head     | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark          |
|--------|----------|----------------|----------|--|--|--------------------------|---------------------------|------------------------------|------------------------|----------------------------------|
| 1      | 2        | 3              | 4        | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11                               |
| 8      | Dausa    | Bandikui       | M/L Road | Nabard   | M/L Nandera Tiraha to Haripura Km. 0/0 to 2/300 (VR)                                     | 25.09.07                 | 34.90                     | 0.00                         | 34.84                  | Comp. & Finalised                |
| 9      | Dausa    | Bandikui       | M/L Road | Nabard   | M/L Dera to Farashpura Km. 0/0 to 1/100 (VR)   | 25.09.07                 | 15.40                     | 0.00                         | 13.71                  | Work In Progress                 |
| 10     | Dausa    | Bandikui       | M/L Road | Nabard   | M/L NH-11 to Heengi via Kheri Ramla Km. 0/0 to 1/800 (VR)                                | 25.09.07                 | 25.90                     | 0.00                         | 23.82                  | Completed                        |
| 11     | Dausa    | Bandikui       | M/L Road | Nabard   | M/L Sikandra-Rajwas road to Peelwa-Dubbi road along Nahar Km. 0/0 to 2/900 (VR)          | 25.09.07                 | 46.05                     | 0.00                         | 34.52                  | Completed                        |
| 12     | Dausa    | Bandikui       | M/L Road | Nabard   | M/L Gijgrah Road (Gadla Ki Dhani) to Rajwas Road via Intka Dolika Km. 0/0 to 1/600 (VR)  | 25.09.07                 | 23.85                     | 0.00                         | 20.90                  | Completed                        |
| 13     | Dausa    | Bandikui       | M/L Road | Nabard   | M/L Sikandra-Torda road to Shehkpura-Sarai up to Mori Bhandari Dam Km. 0/0 to 2/600 (VR) | 25.09.07                 | 38.80                     | 0.00                         | 19.35                  | Work In Progress                 |
| 14     | Dausa    | Lalsot         | M/L Road | Nabard   | A/R Mandawari to Hameerpura Balaji Km. 0/0 to 3/600 (VR)                                 | 25.09.07                 | 60.60                     | 0.00                         | 49.63                  | B.T. Completed                   |
| 15     | Dausa    | Lalsot         | M/L Road | Nabard   | M/L Shyampura Kalan Road to Sariya Km. 0/0 to 2/500 (VR)                                 | 25.09.07                 | 45.00                     | 0.00                         | 38.44                  | Completed                        |
| 16     | Dausa    | Lalsot         | M/L Road | Nabard   | M/L Shivsinghpura to Thoonidhirajpura Km. 0/0 to 0/2800 (VR)                             | 25.09.07                 | 44.40                     | 0.00                         | 38.08                  | Completed                        |
| 17     | Dausa    | Mahwa Mandawar | M/L Road | Nabard   | M/L Doarwali Road to Bada Bujurg Km. 0/0 to 1/500 (VR)                                   | 25.09.07                 | 26.10                     | 0.00                         | 24.91                  | Completed                        |
| 18     | Dausa    | Mahwa Mandawar | M/L Road | Nabard   | M/L Padli to Kohari Km. 0/0 to 1/700 (VR)  | 25.09.07                 | 25.20                     | 0.00                         | 15.07                  | Partly alignment disput          |
| 19     | Dausa    | Mahwa Mandawar | M/L Road | Nabard   | M/L NH-11 to Saipur Km. 0/0 to 3/00 (VR)   | 25.09.07                 | 44.10                     | 0.00                         | 0.00                   | Aligment dispute, work not start |
| 20     | Dausa    | Mahwa Mandawar | M/L Road | Nabard   | M/L Mahwa Santha Road (Nayagaon to Sonpal ka Pura Gajipur Road Km. 0/0 to 3/800 (VR)     | 25.09.07                 | 54.60                     | 0.00                         | 48.37                  | Completed                        |
| 21     | Dausa    | Lalsot         | KUMS     | -  | Const. of water harvesting structure Mandi Yard.   | 23.04.10                 | 14.00                     | 0.00                         | 0.00                   | Work in Progress                 |
| 22     | Dausa    | Mandawari      | KUMS     | -  | Const. of water harvesting structure Mandi Yard Mandawari                                | 23.04.10                 | 7.00                      | 0.00                         | 0.00                   | Work in Progress                 |

| S. No. | Division  | KUMS              | Head                 | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark  |
|--------|-----------|-------------------|----------------------|--|--|--------------------------|---------------------------|------------------------------|------------------------|--------------------------|
| 1      | 2         | 3                 | 4                    | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11                       |
| 23     | Dausa     | Bandikui          | KUMS                 | -  | Const. of water harvesting structure<br>Mandi Yard Bandikui  | 23.04.10                 | 8.00                      | 0.00                         | 0.00                   | Work in Progress         |
| 24     | Dausa     | Mahwa<br>Mandawar | KUMS                 | -  | Const. of water harvesting structure<br>Mandi Yard Mahwa Mandawar                                  | 23.04.10                 | 16.00                     | 0.00                         | 0.00                   | Work in Progress         |
| 25     | Dausa     | Mahwa<br>Mandawar | KUMS                 | -  | Special repair of internal road mandi<br>yard Mahwa Mandawar                                       | 12.05.10                 | 11.18                     | 0.00                         | 0.00                   | Work in Progress         |
| 26     | Dausa     | Dausa             | KUMS                 | -  | Const. of barbed wire fencing with 2<br>No. Gates and temporary check post<br>in mandi yard Dausa. | 14.05.10                 | 3.38                      | 0.00                         | 0.00                   | Work in Progress         |
| 1      | BHARATPUR | KHERLI            | MISSING<br>LINK ROAD | NABARD   | 1. M/L DUSRAHERE TO<br>NIMBHAHERA  | 25.09.07                 | 34.00                     | 0                            | 27.75                  | W.B.M. Completed         |
|        |           |                   |                      |  | 2. NAGLI JHAMAWAT TO NAGLA<br>JOGI VIA KAIRWARA  | 25.09.07                 | 62.00                     | -                            | 41.98                  | CD & W.B.M.<br>Completed |
|        |           |                   |                      |  | 3.KHERLI PICHUNAT TO BALETA  | 25.09.07                 | 54.00                     | 6.08                         | 46.98                  | W.B.M.CD &<br>Completed  |
|        |           |                   |                      |  | 4. SONKH TO BHARATPUR<br>BORDER  | 25.09.07                 | 30.00                     | -                            | 26.19                  | B.T. Completed           |
|        |           |                   |                      |  | 5. INDRAWALI TO MUNDOTI  | 25.09.07                 | 34.00                     | -                            | 31.07                  | B.T. Work<br>Completed   |
|        |           |                   |                      |  | 6. KANCHANPURA TO NEWARI   | 25.09.07                 | 15.00                     | -                            | 11.97                  | B.T. Work<br>Completed   |
|        |           |                   |                      |  | 7. POWER HOUSE TO AHINSA<br>CIRCLE KHERLI.   | 25.09.07                 | 28.00                     | -                            | 24.68                  | B.T. Work<br>Completed   |
|        |           |                   |                      |  | 8. KATHUMAR HULYANA ROAD TO<br>SAMOLI  | 25.09.07                 | 26.00                     | -                            | 23.10                  | B.T. Completed           |
|        |           |                   |                      |  | 9. BHANOKAR SAHARI ROAD TO<br>BHATWAS  | 25.09.07                 | 17.00                     | -                            | 16.06                  | B.T. Work<br>Completed   |
| 2      | BTR       | BTR               | Deposit Work         | Agir. Deptt.   | Bore Well Work at Milakpur atc.  | 05.09.08                 | 5.10                      | -                            | 0.04                   | Layout given             |
| 3      | BTR       | BTR               | Deposit Work         | PATHYA<br>PUSTAK<br>MANDA<br>Work                        | 1- Compound wall pathya pustak<br>mandal BTR   | 07.07.08                 | 9.79                      | -                            | 6.80                   | Work almost<br>completed |
|        |           |                   |                      |  | 2-Office Building with 4 Nos. Godowns  | 12.12.09                 | 63.90                     | -                            | 36.34                  | Work in Progress         |
|        |           |                   |                      |  | 3-IV Class Quarter   | 12.12.09                 | 2.55                      | -                            | -                      | Work in Progress         |
|        |           |                   |                      |  | 4- Rain Water Harvesting System  | 12.12.09                 | 2.00                      | -                            | -                      | Work in Progress         |
|        |           |                   |                      |  | 5- Domestic Borewell   | 12.12.09                 | 3.50                      | -                            | -                      | Work in Progress         |
|        |           |                   |                      |  | 6- C.C. Road   | 12.12.09                 | 3.85                      | -                            | -                      | Work in Progress         |

| S. No. | Division   | KUMS          | Head                 | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark                      |
|--------|------------|---------------|----------------------|--|---|--------------------------|---------------------------|------------------------------|------------------------|--|
| 1      | 2          | 3             | 4                    | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11   |
| 4      | BHARATPUR  | BTR           | Deposit Work         | Animal<br>Husbandary                                     | Semen Depot   | 04.02.09                 | 3.77                      | -                            | 1.93                   | Work in Progress                             |
| 5      | BHARATPUR  | KHERLI        | Deposit Work         | Horti. Deptt.  | 1- Const. of Ponds at The Phahari.  | 20.10.08                 | 10.00                     | 0                            | 9.26                   | Work in Progress                             |
|        |            |               |                      |  | 2- Const. of Ponds at Chhilachho  | 20.10.08                 | 10.00                     | 4.22                         | 2.77                   | Work in Progress                             |
| 6      | BHARATPUR  | DHOLPUR       | KISAN<br>BHAWAN      | KUMS   | 1 CONST. OF KISAN BHAWAN AT<br>DHOLPUR  | 18.9.08                  | 112.50                    | -                            | 61.24                  | Frame Work<br>Completed                      |
| 7      | BHARATPUR  | BAYANA        | New L/R              | -  | L/R Azadpura to Chak Dharsoni   | 21.12.09                 | 36.00                     | 4.17                         | 6.51                   | -  |
| 8      | BHARATPUR  | DEEG          | S/R of Links<br>Road | NABARD   | 1- L/R Khoh to Khoh ka Nagla  | 27.09.07                 | 7.07                      | -                            | 3.03                   | B.T. Completed                               |
|        | BHARATPUR  | DEEG          | S/R of Links<br>Road | NABARD   | 2- L/R Khoh to Barai  | 27.09.07                 | 9.36                      | -                            | 8.69                   | B.T. Completed                               |
|        | BHARATPUR  | DEEG          | S/R of Links<br>Road | NABARD   | 3- Link Road Bedham to Anjari   | 27.09.07                 | 3.36                      | 5.04                         | 9.27                   | Earth Work Done                              |
|        | BHARATPUR  | DEEG          | S/R of Links<br>Road | NABARD   | 4- L/R Deeg to Bheelamka  | 27.09.07                 | 32.76                     | -                            | 29.09                  | Work Completed                               |
| 9      | BHARATPUR  | DEEG          | Deposit work         | Animal<br>Husbandary                                     | 1- Vaterinary Hospital Deeg.  | 23.03.09                 | 6.30                      | -                            | 5.36                   | Work in Progress                             |
|        |            |               |                      |  | 2- Outdoor Sheds.   | 23.03.09                 | 3.00                      | -                            | 1.96                   | Work in Progress                             |
| 10     | BHARATPUR  | KAMAN         | S/R Internal<br>Road | KUMS   | S/R Internal Road   | -                        | 26.00                     | -                            | 0.07                   | -  |
| 11     | BHARATPUR  | NAGAR         | Yard work            | KUMS   | S/R of L/R Kumhareedi   | 15.10.09                 | 8.35                      | -                            | 3.37                   | Work Sanctioned                              |
| 12     | BHARATPUR  | NAGAR         | Yard work            | KUMS   | 1- Covering of Auction Platform   | 11.11.09                 | 20.50                     | -                            | 5.56                   | Sanctioned Issued                            |
|        |            |               |                      |  | 2- Const. of water hut at Sub Yard<br>Pahari                                      | 12.08.09                 | 2.23                      | -                            | 0.1                    | W.O. Issued                                  |
| 1      | TM. Jaipur | F&V<br>Jaipur | New L/R              | KUMS   | L/R Kapoorwala road to dhani<br>Krishnpuri to dhuna ki dhani via<br>Hanuman Khoji | 44243-48/<br>29.03.07    | 33.00                     | 0.00                         | 18.45                  | Work Completed<br>except disputed<br>portion |

| S. No. | Division   | KUMS          | Head                  | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date                         | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark                      |
|--------|------------|---------------|-----------------------|--|---|--|---------------------------|------------------------------|------------------------|--|
| 1      | 2          | 3             | 4                     | 5  | 6   | 7  | 8                         | 9                            | 10                     | 11   |
| 2      | TM. Jaipur | F&V<br>Jaipur | New L/R               | KUMS   | L/R Madau Pipla road to bas ka Tiba<br>Hote hua upto Mohanpura roads              | 44243-48/<br>29.03.07                            | 26.25                     | 0.00                         | 0.00                   | Whole length is in<br>dispute portion        |
| 3      | TM. Jaipur | F&V<br>Jaipur | New L/R               | KUMS   | L/R Sirohi to Rundal road to Nakawala   | 24079-85/<br>05.11.07                            | 62.27                     | 0.00                         | 50.93                  | Completed Final<br>Bill to be paid           |
| 4      | TM. Jaipur | F&V<br>Jaipur | New L/R               | MDF  | L/R Motiya Ki Dhani to Pawaliya &<br>Rao ki Dhani to Bairwo ki Dhani<br>Sanganer. | P.7 (22)<br>Ag./<br>Gr-2/04-<br>part<br>24.06.09 | 93.60                     | 0.00                         | 54.29                  | Work Completed<br>except disputed<br>portion |
| 5      | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-04 | RIDF   | Bhambori to Sarang Ka Bas   | 31.03.03   | 18.67                     | 0.00                         | 20.29                  | B.T Comp.                                    |
| 6      | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-05 | RIDF   | Sirsi to Kunda  | 31.03.03   | 3.87                      | 0.00                         | 3.57                   | B.T.   |
| 7      | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-06 | RIDF   | Sirsi to Hathoj   | 31.03.03   | 11.67                     | 0.00                         | 11.90                  | ..Do..                                       |
| 8      | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-07 | RIDF   | Sarna Dunger to Bawadi  | 31.03.03   | 2.85                      | 0.00                         | 1.63                   | ..Do..                                       |
| 9      | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-08 | RIDF   | Kalwad to Manda Bhopawas  | 31.03.03   | 7.79                      | 0.00                         | 6.53                   | ..Do..                                       |
| 10     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-09 | RIDF   | Dharampura to Dhanikya Rly Sta.   | 31.03.03   | 18.69                     | 0.00                         | 19.03                  | ..Do..                                       |
| 11     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-10 | RIDF   | Bindayaka to Mukandpura   | 31.03.03   | 16.68                     | 0.00                         | 2.16                   | Work done<br>by JDA                          |
| 12     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-11 | RIDF   | Begus to Bagru  | 31.03.03   | 19.68                     | 0.00                         | 17.97                  | ..Do..                                       |
| 13     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-12 | RIDF   | Maheshpura to Radhakishan   | 31.03.03   | 16.79                     | 0.00                         | 15.30                  | ..Do..                                       |

| S. No. | Division   | KUMS          | Head                  | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work                         | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark     |
|--------|------------|---------------|-----------------------|--|--------------------------------------|--------------------------|---------------------------|------------------------------|------------------------|-----------------------------|
| 1      | 2          | 3             | 4                     | 5  | 6                                    | 7                        | 8                         | 9                            | 10                     | 11                          |
| 14     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-13 | RIDF   | Dharmapura to Jiloi Maheshwas        | 31.03.03                 | 12.99                     | 0.00                         | 13.49                  | ..Do..                      |
| 15     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-14 | RIDF   | Talamod to Kant                      | 31.03.03                 | 12.98                     | 0.00                         | 13.41                  | ..Do..                      |
| 16     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-15 | RIDF   | Sikar Road to Maheshwas              | 31.03.03                 | 5.20                      | 0.00                         | 4.70                   | ..Do..                      |
| 17     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-16 | RIDF   | Negal to Bheru Khejda                | 31.03.03                 | 5.20                      | 0.00                         | 5.26                   | ..Do..                      |
| 18     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-17 | RIDF   | Kotada to Kukas                      | 31.03.03                 | 5.19                      | 0.00                         | 5.36                   | ..Do..                      |
| 19     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-18 | RIDF   | Khora Bisal to Jairampura            | 31.03.03                 | 12.00                     | 0.00                         | 10.32                  | ..Do..                      |
| 20     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-19 | RIDF   | Chetawala to Bhandapura              | 31.03.03                 | 1.77                      | 0.00                         | 3.88                   | ..Do..                      |
| 21     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-20 | RIDF   | Jahota to Modi                       | 31.03.03                 | 7.99                      | 0.00                         | 6.86                   | ..Do..                      |
| 22     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R<br>2003-21 | RIDF   | N.H. to Lakher                       | 31.03.03                 | 2.59                      | 0.00                         | 1.18                   | ..Do..                      |
| 25     | TM. Jaipur | F&V<br>Jaipur | New L/R               | KUMS   | L/R Nursinghpura stand to Mohanpura  | 34905-10<br>09.12.09     | 13.27                     | 7.25                         | 7.85                   | 0.63 K.m. B.T.<br>completed |
| 26     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R            | KUMS   | L/R NH-8 to Khorameena<br>( 0.80 Km) | 50750-55<br>30/03/2010   | 6.40                      |                              |                        |                             |
| 27     | TM. Jaipur | F&V<br>Jaipur | S/R of L/R            | KUMS   | L/R Ghinoi to Tadawas (2.00 Km)      | 50750-55<br>30/03/2010   | 16.00                     |                              |                        |                             |

| S. No. | Division                                  | KUMS          | Head       | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work                                    | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark   |
|--------|---|---------------|------------|--|---|--------------------------|---------------------------|------------------------------|------------------------|---------------------------|
| 1      | 2   | 3             | 4          | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11                        |
| 28     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R Devgudha<br>(1.00 Km.)                      | 50750-55<br>30/03/2010   | 8.00                      | 0.39                         | 0.39                   | Patch work in<br>progress |
| 29     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R Radhakishanpura to Barna (1.90<br>Km.)      | 50750-55<br>30/03/2010   | 15.20                     |                              |                        |                           |
| 30     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R SH-19 to Bhatto ki Gali (1.10 Km.)          | 50750-55<br>30/03/2010   | 8.80                      |                              |                        |                           |
| 31     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R Kapadiyawas to Khedi (3.80 Km.)             | 50750-55<br>30/03/2010   | 30.40                     |                              |                        |                           |
| 32     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R NH-8 to Bherukhejada<br>(1.90 Km.)          | 50750-55<br>30/03/2010   | 15.20                     |                              |                        |                           |
| 33     | TM. Jaipur                                | F&V<br>Jaipur | S/R of L/R | KUMS   | L/R Sarang ke bas to Kapadiyawas<br>( 2.70 Km.) | 50750-55<br>30/03/2010   | 21.60                     |                              |                        |                           |
| 34     | <b>Pipe Line Network and Water Supply</b> |               |            |  |   |                          |                           |                              |                        |                           |
|        | TM. Jaipur                                | F&V<br>Jaipur | Yard work  | NABARD   | (i) Pipe line net work                          |                          |                           | 0.00                         | 30.83                  | F.B. to be<br>paid        |
|        | TM. Jaipur                                | F&V<br>Jaipur | Yard work  | NABARD   | (ii) OHT, CWR                                   |                          |                           | 0.00                         | 21.68                  | F.B. Paid                 |

| S. No. | Division   | KUMS          | Head      | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark |
|--------|------------|---------------|-----------|--|---|--------------------------|---------------------------|------------------------------|------------------------|-------------------------|
| 1      | 2          | 3             | 4         | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11                      |
|        | TM. Jaipur | F&V<br>Jaipur | Yard work | NABARD   | (iii) Water supply Net work   | 11411-16<br>17.07.04     | 116.00                    | 0.00                         | 31.35                  | F.B. Paid               |
|        | TM. Jaipur | F&V<br>Jaipur | Yard work | NABARD   | (iv) G. I. Pipe Line In Water rooms<br>temporary toilets & testings                         |                          |                           | 0.00                         | 2.40                   | F.B. Paid               |
|        | TM. Jaipur | F&V<br>Jaipur | Yard work | NABARD   | (v) G. I. Pipe Line borewell to GLR &<br>OHT  |                          |                           | 0.00                         | 1.26                   | F.B. Paid               |
|        | TM. Jaipur | F&V<br>Jaipur | Yard work | NABARD   | (vi) Testing & Repairing existings<br>damaged G.I. Line                                     |                          |                           | 0.00                         | 1.88                   | F.B. Paid               |
| 35     | TM. Jaipur | F&V<br>Jaipur | Yard work | NABARD   | <b>Internal Road</b><br>(i) Fruit block Ist   |                          |                           | 11411-16<br>17.07.04         | 784.00                 | 0.00                    |
|        |            |               |           |  | (ii) Fruit block IInd   | 0.00                     | 89.98                     |                              |                        | F.B. to be paid         |
|        |            |               |           |  | (iii) Potato & Onion block  | 0.00                     | 130.42                    |                              |                        | F.B. Paid               |
|        |            |               |           |  | (iv) Vegetable block  | 0.00                     | 117.60                    |                              |                        | F.B. Paid               |
|        |            |               |           |  | (v) Potato , Onion & Vegetable area   | 0.00                     | 94.27                     |                              |                        | F.B. Paid               |
|        |            |               |           |  | (vi) Widening of existing road toward<br>auction platform by CC road at TM<br>Muhana Jaipur | 0.00                     | 57.98                     |                              |                        | F.B. to be paid         |

| S. No. | Division   | KUMS       | Head      | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark |
|--------|------------|------------|-----------|--|---|--------------------------|---------------------------|------------------------------|------------------------|-------------------------|
| 1      | 2          | 3          | 4         | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11                      |
|        |            |            |           |  | (vii) Widening of existing road toward auction platform by CC road near Main road at TM Muhana Jaipur |                          |                           | 0.00                         | 17.24                  | F.B. Paid               |
|        |            |            |           |  | (viii) Widening of existing BT road toward auction platform TM Muhana Jaipur                          |                          |                           | 0.00                         | 38.83                  | F.B. to be paid         |
|        |            |            |           |  | (ix) Const. of misc. road work  |                          |                           | 0.00                         | 1.85                   | F.B. Paid               |
| 36     | TM. Jaipur | F&V Jaipur | Yard Work | NABARD   | <b>Internal Road</b>  |                          | 939.10                    | 0                            | 376.18                 | F.B. Paid               |
|        |            |            |           |  | (i) Bituminous roads  |                          |                           |                              |                        | F.B. Paid               |
|        |            |            |           |  | (ii) Cement Concrete roads  | 18808-14<br>23.08.05     |                           | 0.00                         | 246.57                 | F.B. Paid               |
|        |            |            |           |  | (iii) Internal road in extension area   |                          |                           | 61.40                        | 83.99                  | B.T. work in progress   |
| 37     | TM. Jaipur | F&V Jaipur | Yard Work | KUMS   | Plantation work in TM, Jaipur   | 18808-14/<br>23.08.08    | 74.40                     | 0.00                         | 47.63                  | Maintenance in Progress |
| 38     | TM. Jaipur | F&V Jaipur | Yard Work | NABARD   | Consturction of Road Side Drain   | 17186-91/<br>14.07.09    | 310.00                    | 28.61                        | 34.49                  | Work in Progress        |
| 39     | TM. Jaipur | F&V Jaipur | Yard Work | KUMS   | Consturction of a room for Dharam Kanta   | 32389-94/<br>16.11.09    | 1.30                      | 0.00                         | 0.51                   | Work Completed          |
| 40     | TM. Jaipur | F&V Jaipur | Yard Work | NABARD   | Construction of remaing sever line work for traders T.M. Jaipur.                                      | 18.10.07                 | 39.60                     | 0.00                         | 34.62                  | Work all most Complete  |
| 41     | TM. Jaipur | F&V Jaipur | Yard Work | NABARD   | Construction of remaing sever line work for traders T.M. Jaipur.                                      | 18.10.07                 | 53.68                     | 0.00                         | 42.02                  | Work all most Complete  |
| 42     | TM. Jaipur | F&V Jaipur | Yard Work | NABARD   | Construction of remaing work of boundary wall at T.M. Muhana Jaipur.                                  | 17.07.04                 | 92.00                     | 0.00                         | 88.65                  | Land disputed           |

| S. No. | Division   | KUMS          | Head      | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark         |
|--------|------------|---------------|-----------|--|--|--------------------------|---------------------------|------------------------------|------------------------|---------------------------------|
| 1      | 2          | 3             | 4         | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11                              |
| 43     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Construction RCC covering of Auction platform of Onion Patato block Muhana Mandi Yard Jaipur                 | 14803/<br>20.11.07       | 245.00                    | 0.00                         | 244.99                 | Completed Final Bill to be paid |
| 44     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Construction of RCC covering platform fruit block South (9 Nos.) at T.M. Muhana Jaipur.                      | 08.06.07                 | 245.00                    | 0.00                         | 242.66                 | Completed Final Bill to be paid |
| 45     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Construction of RCC covering platform fruit block North (9 Nos.) at T.M. Muhana Jaipur.                      | 08.06.08                 | 245.00                    | 0.00                         | 244.81                 | Completed Final Bill to be paid |
| 46     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Construction of RCC covering of Auction platform of Vegetable block Muhana Mandi Yard Jaipur                 | 20.11.08                 | 245.00                    | 0.00                         | 232.27                 | Completed Final Bill to be paid |
| 47     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Construction of remaing Labour shed (11 Nos) at T.M. Muhana Jaipur.  | 08.06.08                 | 51.92                     | 0.00                         | 29.70                  | Nearly completed                |
| 48     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Sewerege Treatment plant   | 08.06.07                 | 40.00                     | 0.00                         | 39.98                  | F.B. to be paid                 |
| 49     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Rest House / Doormatory  | 28959-64<br>15.01.04     | 25.00                     | 0.00                         | 0.43                   | Work in Progress                |
| 50     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Office Building  | 40284-89<br>21.12.09     | 60.00                     | 12.17                        | 13.13                  | Work in Progress                |
| 51     | TM. Jaipur | F&V<br>Jaipur | Yard Work | NABARD   | Hotel / Canteen  | 40284-89<br>21.12.09     | 51.00                     | 0.00                         | 0.20                   | Work in Progress                |
| 52     | TM. Jaipur | F&V<br>Jaipur | Yard Work | KUMS   | Water Harvesting works   | 2463-2643<br>23.04.10    | 20.00                     | 0.00                         | 0.00                   | Work order Recently given       |
| 53     | TM. Jaipur | -             | AGRI.     | AGRI. Q.C.<br>Lab<br>Durgapura                           | Renovational modernisation of soil fertilzer pestidcidre & redue testing labs at Agriculture farm Durgapura. | 14.08.08                 | 107.00                    | 6.35                         | 67.02                  | F.B. Paid                       |

| S. No. | Division   | KUMS | Head   | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark                |
|--------|------------|------|--------|--|---|--------------------------|---------------------------|------------------------------|------------------------|--|
| 1      | 2          | 3    | 4      | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11                                     |
| 54     | TM. Jaipur | -    | AGRI.  | AGRI. Q.C.<br>Lab<br>Durgapura                           | Additional Alteretion renovation work<br>at Hostel Building VIP Guest house<br>SIAM Durgapura Jaipur. | 12.02.09                 | 139.10                    | 0.00                         | 16.69                  | F.B. Paid                              |
| 55     | TM. Jaipur | -    | AGRI.  | AGRI. Q.C.<br>Lab<br>Durgapura                           | Construction of rooms for Seed testing<br>laboratory Durgapura Jaipur                                 | 1148<br>28.01.10         | 9.50                      | 0.18                         | 0.18                   | Work in<br>Progress                    |
| 56     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Madhorajpura- Ist under package 01  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 2.07                   | One pond work<br>remaing<br>incomplete |
| 57     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Madhorajpura- IIInd under package 01  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 7.65                   | Work Completed                         |
| 58     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Harsoli - under package 02  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.74                   | Work Finalised                         |
| 59     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Bhojpura - under package 02   | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 8.86                   | Work Finalised                         |
| 60     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Manda Bhimsingh Ist - under<br>package 03   | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.45                   | Work Completed                         |
| 61     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Manda Bhimsingh IIInd - under<br>package 03   | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.70                   | Work Completed                         |
| 62     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Phagi - under package 04  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 8.72                   | Work Finalised                         |
| 63     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Ladana- under package 04  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.58                   | Work Finalised                         |
| 64     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Choru - under package 05  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.00                   | Work Finalised                         |
| 65     | TM. Jaipur | -    | N.H.M. | Horti.<br>Department                                     | Salarsu - under package 05  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 9.38                   | Work Finalised                         |

| S. No. | Division      | KUMS             | Head       | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark   |
|--------|---------------|------------------|------------|--|--|--------------------------|---------------------------|------------------------------|------------------------|---|
| 1      | 2             | 3                | 4          | 5  | 6  | 7                        | 8                         | 9                            | 10                     | 11  |
| 66     | TM. Jaipur    | -                | N.H.M.     | Horti.<br>Department                                     | Tanthala - under package 06  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 8.95                   | Work Completed  |
| 67     | TM. Jaipur    | -                | N.H.M.     | Horti.<br>Department                                     | Kanwarpura - under package 06  | 5838-56/<br>30.08.06     | 10.00                     | 0.00                         | 7.88                   | Work Completed  |
| 1      | Gangapur City | Gangapur<br>City | Yard work  | KUMS   | Const. of compound wall on acquired<br>land in new mandi, Gangapur City                          | 2.11.04                  | 34.12                     | -                            | 4.33                   | Work not started<br>due to disputed by<br>farmers.                |
| 2      | Gangapur City | Gangapur<br>City | Mandi Work | -  | Maintenance of Main gate, Drain<br>Covering & Raising o Road in New<br>Mandi Yard, Gangapurcity. | 04.12.009                | 13.00                     | -                            | 0.02                   | Work stopped by<br>the agency form<br>21.05.10                    |
| 3      | Gangapur City | Gangapur<br>City | Mandi Work | -  | Const. of Internal Road in New<br>Mandi Yard Gangapurcity.                                       | 04.12.09                 | 18.00                     | -                            | 0.03                   | Work stopped by<br>the agency form<br>21.05.10                    |
| 4      | Gangapur City | Gangapur<br>City | Mandi Work | -  | Water harvesting System at KUMS<br>Gangapur City   | 2463-2643<br>23.04.10    | 4.45                      | 0                            | 0.01                   | Work order<br>recently issued and<br>layout given to<br>agency.   |
| 5      | Gangapur City | Gangapur<br>City | Yard work  | KUMS   | Const. of Internal Road (C.C. control)<br>F&V sub yard GGC                                       | 10.11.06                 | 88.48                     | -                            | 74.05                  | Work completed &<br>Final bill to be paid<br>after receiving F.S. |
| 6      | Gangapur City | HND              | Mandi Work | -  | Tube well water supply and overtank<br>package-05  | 26.10.99                 | 14.76                     | -                            | 14.25                  | Final bill amount to<br>be paid                                   |
| 7      | Gangapur City | HND              | Mandi Work | -  | S/R of Internal Road New Mandi Yard,<br>Hindaun  | 29.01.08                 | 32.45                     | -                            | 0.56                   | Re-tender called  |
| 8      | Gangapur City | HND              | Mandi Work | -  | Water harvesting System at KUMS<br>Gangapur City   | 2463-2643<br>23.04.10    | 4.45                      | -                            | 0                      | Work order<br>recently issued and<br>layout given to<br>agency.   |
| 9      | Gangapur City | HND              | Mandi Work | -  | Construction of water supply<br>arrangement and distribution system                              | 11.05.08                 | 11.53                     | -                            | 10.78                  | Final bill amount to<br>be paid                                   |
| 10     | Gangapur City | Sawai<br>Madopur | Mandi Work | -  | Const. of Kisan bhawan sawai<br>Madhopur   | 08.07.08                 | 150.00                    | -                            | 52.27                  | Com. Upto 2nd<br>floor finishing work<br>under progress           |

| S. No. | Division       | KUMS       | Head          | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work  | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark                                |
|--------|----------------|------------|---------------|--|---|--------------------------|---------------------------|------------------------------|------------------------|--|
| 1      | 2              | 3          | 4             | 5  | 6   | 7                        | 8                         | 9                            | 10                     | 11   |
| 11     | Karauli        | HND        | Mandi Work    | -  | Const. of kisan bhawan karauli.                       | 08.07.08                 | 112.50                    | -                            | 58.12                  | Com. Upto 2nd floor finishing work under progress      |
| 12     | Karauli        | HND        | Mandi Work    | -  | Water Harvesting System at KUMS Sawai-Madhopur        | 2463-2643<br>23.04.10    | 4.45                      | -                            | 0.01                   | Work order recently issued and layout given to agency. |
| 13     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Shyamjapura   | 20.07.07                 | 10.00                     | -                            | 2.84                   | Stopped due to dispute in farmers                      |
| 14     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Bhadlav   | 20.07.07                 | 10.00                     | 0.00                         | 9.40                   | Completed & Final bill to be paid                      |
| 15     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Rahitha Kalan   | 20.07.07                 | 10.00                     | -                            | 7.63                   | Completed & Finalized                                  |
| 16     | Sawai Madhopur | SWM        | CPF-SWM-02    | -  | Mui   | 20.07.07                 | 10.00                     | -                            | 9.33                   | Completed & Finalized                                  |
| 17     | Sawai Madhopur | SWM        | CPF-SWM-02    | -  | Vijaypur Nimli Kalan                                  | 20.07.07                 | 10.00                     | -                            | 0.19                   | Work executed by the farmers.                          |
| 18     | Sawai Madhopur | SWM        | CPF-SWM-02    | -  | Naya Gaon Gambhira                                    | 20.07.07                 | 10.00                     | -                            | 9.38                   | Completed & Finalized                                  |
| 19     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Sarsop cancelled & New Farm Pond sanct. Kheda (Bonli) | 20.07.07                 | 10.00                     | -                            | 9.75                   | Completed by farmer & Finalized                        |
| 20     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Bandediya   | 20.07.07                 | 10.00                     | -                            | 8.77                   | Completed & Final bill to be paid                      |
| 21     | Sawai Madhopur | SWM        | CPF-SWM-01    | -  | Naya Gaon   | 20.07.07                 | 10.00                     | -                            | 6.35                   | Completed & Final bill to be paid                      |
| 22     | Gangapur City  | CPF-SWM-01 | Gangapur City | -  | Batoda  | 20.07.07                 | 10.00                     | -                            | 8.63                   | Completed & Finalized                                  |
| 23     | Gangapur City  | CPF-SWM-01 | Gangapur City | -  | Bhagatan ka Pura                                      | 20.07.07                 | 10.00                     | -                            | 2.78                   | Work Under Progress                                    |
| 24     | Gangapur City  | CPF-SWM-01 | Gangapur City | -  | Galad Kalan   | 20.07.07                 | 10.00                     | -                            | 6.90                   | Completed  |

| S. No. | Division | KUMS    | Head          | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work   | Adm.<br>Sanction<br>date    | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark   |
|--------|----------|---------|---------------|--|--|-----------------------------|---------------------------|------------------------------|------------------------|---|
| 1      | 2        | 3       | 4             | 5  | 6  | 7                           | 8                         | 9                            | 10                     | 11  |
| 25     | -        | -       | -             | -  | Village Shiwad Arjun Singh & Others  | -                           | 10.00                     | -                            | 0.99                   | Work Under Progress   |
| 26     | Karauli  | HND     | -             | -  | Village Bardala Ashok S/o Hari Prasad & Others                                   | 18.01.10                    | 10.00                     | -                            | 7.11                   | Completed & Finalized.  |
| 27     | Karauli  | HND     | -             | -  | Village Bardala Shiv Charan S/o Ramhet & Others                                  | 18.01.10                    | 10.00                     | -                            | 7.59                   | Completed   |
| 28     | Karauli  | HND     | -             | -  | Village Nangal Sherpur (Farmer Shiv Dayal & Others                               | 18.01.10                    | 10.00                     | -                            | 0.00                   | Complted & Finalised  |
| 29     | -        | HND     | -             | -  | Soil Testing Laboratory Agri. Deptt. Hindaun City.                               | 15.12.09                    | 10.00                     | -                            | 0.23                   | Agency refused tto work executed due to not available of land within stipulated period. |
| 1      | Tonk     | Tonk    | Pack House    | Project work   | Const. of Pack House   | 3273-79 /3.05.08            | 431.56                    | 0                            | 167.75                 | Machineries are to be fixed   |
| 2      | Tonk     | Tonk    | Kishan Bhawan | project work   | (a) Const. of Kishan Bhawan  | 4412-16 /15.7.08            | 112.50                    | 0.00                         | 76.48                  | Journey, Painting & Coloring  |
|        |          |         |               |  | (b) Add. Const. Work for Kishan Bhawan   |                             |                           | 0.00                         | 1.61                   | Work in progress  |
| 3      | Tonk     | Uniyara | Yard Work     | KUMS   | Const. of Internal Road Uniyara  | 6.9.05                      | 15.98                     | --                           | 9.79                   | Work Completed  |
| 4      | Tonk     | Uniyara | Yard Work     | KUMS   | Const. of interanal road at sub yard Aligarh                                     | 6.9.05                      | 9.68                      | --                           | 6.12                   | Work Completed  |
|        | Tonk     |         | Others        | College Education  | (a) Const. of Agricultural College Building Uniyara                              | 23.08.08                    | 100.00                    | -                            | 82.49                  | Work completed  |
| 5      | Tonk     |         | Others        | College Education  | Const.of Hostel & Staff Qtr.   | 7319-22/ 15.10.09           | 100.00                    | --                           | 8.71                   | Work in progress  |
| 6      | Tonk     |         | Others        | Agr. Dept.   | Const. of Krishi Seva Kendra & Residence of Assistant Agri. Office Toda raisingh | 1581-94/ 23.9.08            | 6.00                      | --                           | 3.15                   | Work Completed  |
|        | Tonk     |         | Others        | Agr. Dept.   | Const. of Soil Testing Lab, Dooni  | Agri. Comm. /3563/ 29.12.09 | 10.85                     | --                           | 0.09                   | Tender invited  |
| 7      | Tonk     |         | Others        | Hort. Dept.  | (a) Jankipura  | 2116-21 /18.09.09           | 10.00                     | --                           | 2.72                   | Work in progress  |
| 8      | Tonk     |         | Others        | Hort. Dept.  | (a) Kurthal  | 2116-21 /18.09.09           | 10.00                     | --                           | 7.06                   | Work in progress  |

| S. No. | Division | KUMS | Head   | Funded By<br>(KUMS/MDF/<br>NABARD/<br>PROJECT/<br>OTHER) | Name of Work        | Adm.<br>Sanction<br>date | Adm.<br>Sanctio<br>n Amt. | Financial<br>Druing<br>Month | Financial<br>Upto Date | Stage of<br>Work/Remark |
|--------|----------|------|--------|--|---------------------|--------------------------|---------------------------|------------------------------|------------------------|-------------------------|
| 1      | 2        | 3    | 4      | 5  | 6                   | 7                        | 8                         | 9                            | 10                     | 11                      |
|        | Tonk     |      | Others | Hort. Dept.  | (a) Bhagwanpura     | 2116-21<br>/18.09.09     | 10.00                     | --                           | 6.68                   | Work in progress        |
| 9      | Tonk     |      | Others | Hort. Dept.  | (a) Bhawalpur       | 2116-21<br>/18.09.09     | 10.00                     | 4.19                         | 6.96                   | Work in progress        |
| 10     | Tonk     |      | Others | Hort. Dept.  | (b) Namukiya        | 2116-21<br>/18.09.09     | 10.00                     | -                            | 6.97                   | Work in progress        |
|        | Tonk     |      | Others | Hort. Dept.  | (a) Bhambori        | 2116-21<br>/18.09.09     | 10.00                     | -                            | 7.80                   | Work in progress        |
| 11     | Tonk     |      | Others | Hort. Dept.  | (a) Rupaheli        | 2116-21<br>/18.09.09     | 10.00                     | -                            | 9.02                   | Work in progress        |
| 12     | Tonk     |      | Others | Hort. Dept.  | (b) Sardarpura      | 2116-21<br>/18.09.09     | 10.00                     | -                            | 8.23                   | Work in progress        |
|        | Tonk     |      | Others | Hort. Dept.  | (a) Morla           | 2116-21<br>/18.09.09     | 10.00                     | --                           | 0.59                   | Work in progress        |
| 13     | Tonk     |      | Others | Hort. Dept.  | (a) Ramnagar-I      | 2116-21<br>/18.09.09     | 10.00                     | --                           | 6.68                   | Work in progress        |
| 14     | Tonk     |      | Others | Hort. Dept.  | (b) Ramnagar-II     | 2116-21<br>/18.09.09     | 10.00                     | --                           | 8.22                   | Work in progress        |
|        | Tonk     |      | Others | Hort. Dept.  | (a) Rindlya Rampura | 2116-21<br>/18.09.09     | 10.00                     | --                           | 8.79                   | Work in progress        |
| 15     | Tonk     |      | Others | Hort. Dept.  | (b) Laxmipura       | 2116-21<br>/18.09.09     | 10.00                     | --                           | 3.32                   | Work in progress        |
| 16     | Tonk     |      | Others | Hort. Dept.  | (a) Narayanpura     | 2116-21<br>/18.09.09     | 10.00                     | --                           | 4.12                   | Work in progress        |
|        | Tonk     |      | Others | Hort. Dept.  | (b) Hamirpura       | 2116-21<br>/18.09.09     | 10.00                     | --                           | 5.11                   | Work in progress        |