

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : May, 2010
(Amt. in Lac)

Circle : SRIGANGANAGAR

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
1	Sriganganagar	Sriganganagar (F&V)	New L/R (Culverts)	KUMS	Constt. Of 1x2' Span Arch Type Culverts 100 Nos. in Mandi Area	21.12.09	22.00	-	0.30	Work in Progress
2	Sriganganagar	Sriganganagar (F&V)	ML Road	KUMS	Constt. Of M/L road 11 ML to Sulemanki Head (1.75 Km.)	21.12.09	40.25	-	0.28	Work in Progress
3	Sriganganagar	Sadulshahar	ML Road	KUMS	Const. of Missing Length Mallmor to Malarampura (1.50 Km.)	19.02.10	34.50	-	0.00	Work in Progress
4	Sriganganagar	Sriganganagar (F&V)	S/R of L/R	KUMS	S/R of L/R Ladhawali to Thakaranwali - 1.25 Km.	24.08.09	12.50	-	6.05	Work completed
5	Sriganganagar	Sriganganagar (F&V)	S/R of L/R	KUMS	S/R of L/R 3 LNP to 1 LNP - 0.50 Km.	24.08.09	5.00	-	2.92	Work completed
6	Sriganganagar	Sriganganagar (F&V)	S/R of L/R	KUMS	S/R of L/R Kikarchak road to 22 LNP - 3.50 Km.	24.08.09	42.00	-	21.12	Work completed
7	Sriganganagar	Padampur	S/R of L/R	KUMS	S/R of L/R 4 JJ to 45 RB (3.60 Km.) KUMS – Padampur	21.12.09	28.80	-	11.52	Work completed
8	Sriganganagar	Sriganganagar (G)	Sign Board & Speed Breaker	KUMS	Providing sign board & speed breaker of various link road who is taking off from NH-15 or crossing NH	06.11.09	3.72	-	0.02	
9	Sriganganagar	Sriganganagar (G)	Yard Work	KUMS	Providing water harvesting system in new mandi yard	23.04.10	20.00	-	0.00	Work in Progress
10	Sriganganagar	Padampur	Yard Work	KUMS	S/R of Internal Road shop no. 61 to 76 with drain (Length 3000 Mtr.) with Drains	11.11.09	20.00	-	15.28	Work almost completed
11	Sriganganagar	Sriganganagar (G)	Yard Work	KUMS	Strengthening & Special Repair of Internal road from check post No. 1 to PNB Bank	21.12.09	51.45	-	0.49	Work in Progress
12	Sriganganagar	Sriganganagar (G)	Yard Work	KUMS	Strengthening and Special Repair of Internal Road from Mandir to Check post No. 2 Phase-I	21.12.09	58.80	-0.25	0.48	Work in Progress
13	Sriganganagar	Sriganganagar (G)	Yard Work	KUMS	Strengthening and Special Repair of Internal Road from Shop No. 181 to Check post 3 via Shop No. 226 Phase-III	21.12.09	48.00	-	0.00	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
14	Sriganganagar	Sriganganagar (G)	Yard Work	KUMS	Replacement of Pipe Line Behind shop no. 227 to 272	02.02.10	1.00	0.98	0.98	Work finalized
15	Sriganganagar	Sadulshahar	Yard Work	KUMS	S/R of Staff Quarter in Office Building campus	24.02.10	8.50	-	0.11	Work in Progress
16	Sriganganagar	Sadulshahar	Yard Work	KUMS	Const. of Water Kiosk with Water Cooler SDS	24.02.10	1.75	-	0.00	Work completed
17	Sriganganagar	Sadulshahar	Yard Work	KUMS	Const. of Drains at Residential Quarter KUMS staff colony	24.02.10	2.00	-	0.00	Work completed
18	Sriganganagar	Sriganganagar (F&V)	Yard Work	KUMS	Providing water harvesting system in new mandi yard	23.04.10	10.22	-	0.00	Work in Progress
19	Sriganganagar	Sri Karanpur	Yard Work	KUMS	Providing water harvesting system in new mandi yard	23.04.10	2.94	-	0.00	Work in Progress
20	Sriganganagar	Padampur	Yard Work	KUMS	Providing water harvesting system in new mandi yard	23.04.10	12.00	-	0.00	Work in Progress
21	Sriganganagar	Sriganganagar (G)	Kissan Bhawan	KUMS	Constt. Of Kissan Bhawan	03.07.08	150.00	-	141.91	Work completed final bill to be paid
22	Sriganganagar	-	Other	Agriculture Deptt.	Constt. Of Residence and Office of the Assistant Agriculture Officer Padampur	13.06.08	6.00	-	0.69	Work stoped due to stay
23	Sriganganagar	-	Other	Agriculture Deptt.	Constt. Of Residence and Office of the Assistant Agriculture Officer Gajsinghpur	13.06.08	6.00	-	0.09	Site not clear work not start
24	Sriganganagar	-	Other	Agriculture Deptt.	Constt. Of II nd type Quarters Sri Ganganagar : Additional Work	03.07.08	20.60	3.54	20.50	Work completed
25	Sriganganagar	-	Other	Horticulture Deptt.	Const. of Training Hall Horticulture Sri Ganganagar		7.50	-	0.00	Work in Progress
26	Bikaner	Bikaner (G)	New L/R	KUMS	9 ARM to 10 ARM (1.50 km)	29.8.08	27.00	-	24.26	Work completed
27	Bikaner	Bikaner (G)	New L/R	KUMS	4 RJD to 3 CHT (3.50 km)	29.8.08	63.00	-	55.95	Work completed
28	Bikaner	Bikaner (G)	New L/R	KUMS	Chhatargarh to 9 RD of CHD (4.50 km)	29.8.08	81.00	-	53.99	2.50 BT completed
29	Bikaner	Nokha	New L/R	KUMS	L/R Gujrupdesar to Morkhana Phanta (2.0 km)	21.11.07	24.00	-	22.99	Completed FB pending for want of FS
30	Bikaner	Nokha	New L/R	KUMS	L/R Baniya Phanta to Lalasar (4.50 km)	21.11.07	54.00	-	53.52	Completed FB pending for want of FS
31	Bikaner	Nokha	New L/R	KUMS	L/R Sangaal Dhora to Hansasar (8.00km)	21.11.07	60.00	-	49.49	Berm in progress FS not receive

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
32	Bikaner	Khajuwala	New L/R	BADP	BT Road 25 ki Puli to Jwalamata Mandir (5.5 Km)	24.7.08	93.00	-	42.43	3.50 Km. BT completed
33	Bikaner	Khajuwala	New L/R	BADP	BT Road Bhurasar Abadi to Maganwala (3.00 Km)	24.7.08	51.00	-	37.15	Work complete final bill to be paid
34	Bikaner	Khajuwala	New L/R	BADP	BT Road 12 KYD to 14 BD (3.00 Km)	24.7.08	54.00	-	46.44	Work finalized
35	Bikaner	Khajuwala	New L/R	BADP	BT Road 21 KJD to Guluwali	24.7.08	90.00	13.21	36.71	Work in Progress
36	Bikaner	Khajuwala	New L/R	BADP	Bhurasar aabadi to Bersalpur (1.00 Km.) Bhurasar Aabadi Road up to tail	24.07.09	17.00	-	0.10	Work order recently issued
37	Bikaner	Khajuwala	New L/R	BADP	Various works at Beethanok	18.12.09	15.65	8.49	14.74	Work in Progress
38	Bikaner	Bikaner (G)	New L/R	KUMS	L/R Sattasar to 620 RD (4.60 Km.)	21.12.09	62.00	-	0.42	Work order recently issued
39	Bikaner	Bikaner (G)	New L/R	KUMS	L/R Badrasar Bus Stand to 19 JMD	21.12.09	38.75	-	0.27	Work order recently issued
40	Bikaner	Bikaner (G)	New L/R	KUMS	L/R Kollayat to Hadala	21.12.09	71.30	-	5.12	WBM in progress
41	Bikaner	Bikaner (G)	New L/R	KUMS	L/R Darbari Talab to Naio ki Basti	21.12.09	6.20	-	0.01	Work in progress
42	Bikaner	Sridungargarh	S/R of L/R	KUMS	L/R Punrasar to Mandir Km 0.75	27.9.06	3.90	-	2.19	Work completed FB pending for want of FS
43	Bikaner	Sridungargarh	S/R of L/R	KUMS	L/R Jerasar Bus Stand to Village Km. 1.00	27.9.06	3.90	-	2.71	Work completed FB pending for want of FS
44	Bikaner	Sridungargarh	S/R of L/R	KUMS	L/R Inder Chand Chajar to Dholia Village Km. 0.70	27.9.06	3.64	-	0.04	Work completed FB pending for want of FS
45	Bikaner	Bikaner (G)	Yard Work	KUMS	Siverage line mandi yard	03.09.08	52.00	-	23.94	Work in progress
46	Bikaner	Bikaner (F&V,Wool)	Yard Work	KUMS	Const. of Soskage well & Drainage System in Wool Mandi	1.12.05	11.76	-	9.55	Work done & finalised
47	Bikaner	Nokha	Yard Work	KUMS	Coverd Auction Plat form	6.2.08	51.03	-	20.07	Work stoped F.S. not received
48	Bikaner	Nokha	Yard Work	KUMS	Open Auction Platform (2 Nos.)	6.2.08	16.73	-	10.03	Work stoped F.S. not received
49	Bikaner	Nokha	Yard Work	KUMS	Internal Road	6.2.08	23.20	-	11.44	Work stoped F.S. not received
50	Bikaner	Nokha	Yard Work	KUMS	Renewal of internal Raod	6.2.08	62.54	-	37.43	BT work completed upto F.S.

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
51	Bikaner	Nokha	Yard Work	KUMS	Vehical Parking	6.2.08	7.50	-	0.03	FS not received
52	Bikaner	Nokha	Yard Work	KUMS	Drinking Water Facility	6.2.08	7.50	-	1.41	Work stoped FS not received
53	Bikaner	Sridungargarh	Yard Work	KUMS	Const.of Computer room store in mandi yard	2.5.08	2.66	-	0.01	Work in Progress
54	Bikaner	Sridungargarh	Yard Work	KUMS	Internal Road (extension) Grain Mandi Bikaner	21.12.09	131.28	-	0.84	Workder order receintly issued
55	Bikaner	Loonkaransar	Yard Work	KUMS	Extension of covering of common auction platform	21.12.09	8.00	-	3.20	40% work completed
56	Bikaner	Loonkaransar	Yard Work	KUMS	Providing & fixing wire fencing on boundary wall at mandi yard	21.12.09	6.00	-	2.40	40% work completed
57	Bikaner	-	Other	Agriculture Deptt.	Innovation & Restructuring of state pesticide testing lab at bikaner	14.8.08	84.00	-	81.76	Work completed & finalized
58	Bikaner	-	Other	Agriculture Deptt.	Soil Testing Lab Sri Dungargarh	26.10.09	10.00	2.08	5.64	Roof level work completed
59	HMH	HMH	New L/R	KUMS	Construction of speed breaker at link roads connecting with main roads Hanumangarh (25 Nos.)	07.12.09	3.75	-	1.01	Work in Progress
60	HMH	HMH	S/R of L/R	KUMS	S/R of L/R Makkasar to Dabli Bas pema	7.8.09	40.00	-	29.38	4.00 Km. B.T. completed
61	HMH	HMH	S/R of L/R	KUMS	S/R of L/R Nathawali theri to Srinagar.	7.8.09	7.00	-	0.09	0.200 Km. BT completed
62	HMH	HMH	S/R of L/R	KUMS	S/R of L/R HMH-Abohar road to Manuka	7.8.09	14.00	-	0.17	2.00 Km. BT completed
63	HMH	HMH	S/R of L/R	KUMS	S/R of L/R 40-42 SSW	7.8.09	45.50	-	31.32	6.00 Km. BT completed
64	HMH	HMH	S/R of L/R	KUMS	S/R of L/R to 31 NDR	7.8.09	8.75	-	6.08	1.25 Km. BT work in progress
65	HMH	HMH	S/R of L/R	KUMS	S/R of L/R Subhanwala	7.8.09	17.50	-	11.28	2.50 Km. BT work in progress
66	HMH	HMH	S/R of L/R	KUMS	S/R of L/R 10 HMH (0/0 to 2/0 KM)	7.8.09	14.00	-	8.84	2.00 Km. BT work in progress
67	HMH	HMH	S/R of L/R	KUMS	S/R of L/R Chack Jawalasinghwala	7.8.09	22.50	-	16.84	1.60 Km. BT completed
68	HMH	Rawatsar	S/R of L/R	KUMS	S/R of L/R Haridaswali (6.00 Km.)	17.12.09	90.00	-	0.51	Work in prog

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
69	HMH	Rawatsar	S/R of L/R	KUMS	S/R of L/R Rawatsar to 10 KWD (6.00 Km.)	17.12.09	52.00	-	0.30	Work in prog
70	HMH	SANGRIA	S/R of L/R	NABARD	L/R KIKARWALI TO LILAWALI (km 6/500 to 10/00)	19.9.08	18.11	-	15.63	Comp. Final tobe paid
71	HMH	SANGRIA	S/R of L/R	NABARD	L/R HMH-ABOHAR RD TO KIKARWALI (3/0 to 3/500)	19.9.08	2.59	-	2.11	Comp. Final tobe paid
72	HMH	SANGRIA	S/R of L/R	NABARD	L/R KIKARWALI TO LILAWALI km (10/0 to 11/0)	19.9.08	14.95	-	3.91	Comp. Final tobe paid
73	HMH	SANGRIA	S/R of L/R	NABARD	L/R HARIAPURA TO JUTAWALI EXTN.(2/500 to 4/0)	19.9.08	9.49	-	8.41	Comp. Final tobe paid
74	HMH	SANGRIA	S/R of L/R	NABARD	L/R NAGRANA VILLAGE TO CHECK 1MMK (0/0 to 2/750)	19.9.08	17.40	-	13.22	Comp. Final tobe paid
75	HMH	SANGRIA	S/R of L/R	NABARD	L/R RATANPURA BUS STAND TO VILLAGE (0/0 to 0/600)	19.9.08	3.80	-	3.11	Comp. Final tobe paid
76	HMH	SANGRIA	S/R of L/R	NABARD	L/R SANGRIA TIBBI ROAD TO MALLERKHERA (EXTN) 4/0 to 5/500)	19.9.08	9.49	-	8.07	Comp. Final tobe paid
77	HMH	SANGRIA	S/R of L/R	NABARD	L/R HARIPURA TO KANDU KHERA UPTO PUNJAB BOARDER (0/0 to 2/0)	19.9.08	12.65	-	11.12	Comp. Final tobe paid
78	HMH	SANGRIA	S/R of L/R	NABARD	L/R DHABAN VILLAGE TO CHACK 2 HRP (0/0 to 2/0)	19.9.08	24.04	-	16.83	Comp. Final tobe paid
79	HMH	SANGRIA	S/R of L/R	NABARD	L/R NUKERA TO MALARAMPURA (0/0 to 7/100)	19.9.08	44.91	-	40.67	Comp. Final tobe paid
80	HMH	SANGRIA	S/R of L/R	NABARD	L/R NATHWANA TO CHACK 1 MMK VIA 3 MMK (0/0 to 4/250)	19.9.08	26.89	-	23.14	Comp. Final tobe paid
81	HMH	SANGRIA	S/R of L/R	NABARD	L/R NATHWANA TO KIKARWALI 0/0 to 0/500)	19.9.08	7.48	-	1.69	Comp. Final tobe paid
82	HMH	SANGRIA	S/R of L/R	NABARD	L/R NATHWANA TO 3 MJD SCHOOL (0/0 to 3/250)	19.9.08	1.59	-	1.06	Comp. Final tobe paid
83	HMH	SANGRIA	S/R of L/R	NABARD	L/R SADUL BRANCH RD. 48 TO RD. 36 (0/0 to 3750)	19.9.08	23.72	-	20.46	Comp. Final tobe paid
84	HMH	SANGRIA	S/R of L/R	NABARD	L/R KHARA KHERA TO MANAK TIBBI (0/0 to 4/900)	19.9.08	30.99	-	26.38	Comp. Final tobe paid
85	HMH	HMH	Yard work	KUMS	S/R of approach road at S/Y Dabli (C.C. Pavement)	12.10.09	47.00	-	0.57	Work in progress
86	HMH	HMH	Yard work	KUMS	Const. of CC Pacca pids at Hanumangarh Jn. (10 Nos.)	12.10.09	26.50	-	8.54	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
87	HMH	HMH	Yard work	KUMS	Raising & Repair of boundary wall sub yard Hanumangarh Town	12.10.09	13.00	-	4.16	Work in progress
88	HMH	HMH	Yard work	KUMS	Const. of CC pacca pds (10 Nos.) in block No. 4 at Sub yard Hanumangarh Town.	12.10.09	22.50	-	17.45	Work in progress
89	HMH	HMH	Yard work	KUMS	S/R. of Common auction platform (covered) at Sub yard Dabli	12.10.09	4.50	-	2.90	Work in progress
90	HMH	HMH	Yard work	KUMS	Const. of Brick soling pacca Pits (15 Nos.) at sub yard Tibbi	12.10.09	8.40	-	0.10	Work in progress
91	HMH	HMH	Yard work	KUMS	Raising & Strengthening of pacca platform in front of shop No. 1 to 15 block No. 1 Hanumangarh Jn.	12.10.09	27.20	-	24.45	Work in progress
92	HMH	HMH	Yard work	KUMS	C.C. work near Farmers rest house Hanumangarh	12.10.09	7.20	-	3.88	Work in progress
93	HMH	Pilibanga	Yard work	KUMS	Water supply scheme	22.2.08	88.00	-	39.64	(RW) Tender under process in Div. office.
94	HMH	Pilibanga	Yard work	KUMS	Construction of canteen building at new mandi Pilibanga.	13.11.09	11.00	-	0.17	Work order recently issued
95	HMH	Pilibanga	Yard work	KUMS	Construction of water hut (4 Nos) at new mandi yard Pilibanga.	13.11.09	4.00	-	0.07	Work order recently issued
96	HMH	Pilibanga	Yard work	KUMS	Constt. of common auction platform at new mandi yard PBN.	13.11.09	266.80	-	4.29	Work order recently issued
97	HMH	Pilibanga	Yard work	KUMS	Constt. of Parking place at new mandi yard PBN	13.11.09	16.34	-	0.27	Work order recently issued
98	HMH	Pilibanga	Yard work	KUMS	Constt. of Labour shed at new mandi yard PBN	13.11.09	7.50	-	0.12	Work order recently issued
99	HMH	Pilibanga	Yard work	KUMS	Constt. of office building at new mandi yard PBN	13.11.09	28.00	-	0.00	Tender not received
100	HMH	Pilibanga	Yard work	KUMS	Constt. of Public utility new mandi yard PBN	13.11.09	15.00	-	0.00	Tender to be invited
101	HMH	Pilibanga	Yard work	KUMS	Constt. of toilets (1 No) at new mandi yard PBN	13.11.09	1.20	-	0.02	Work order to be issued.

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
102	HMH	Pilibanga	Yard work	KUMS	Constt. of Kiosk (8 Nos) at new mandi yard PBN.	13.11.09	9.60	-	0.16	Work order to be issued.
103	HMH	Pilibanga	Yard work	KUMS	Constt. Of approach road from Suratgarh road to mandi yard	11.02.10	59.40	-	1.42	Work order issued recently
104	HMH	Pilibanga	Yard work	KUMS	Strengthening of common platform (3 nos) at sub yard Jakharawali.	11.02.10	14.85	-	0.35	Work in progress
105	HMH	Pilibanga	Yard work	KUMS	Strengthening of Internal road sub yard Jakharawali	11.02.10	29.25	-	0.69	Work in progress
106	HMH	Sangria	Yard work	KUMS	Raising & Strengthening of existing covered shed common auction platform block no. 1 & 2 at NMY Sangria	27.12.09	45.00	-	31.93	Work in progress
107	HMH	Rawatsar	Yard work	KUMS	Strengthening of L/R by C.C. pavement in front of shop no. 40 to 60 at NMY Rawatsar	18.03.10	48.00	-	0.01	Work order recently issued
108	HMH	HMH	Kisan Bhawan	KUMS	Kisan Bhawan at HMJ.	18.9.08	150.00	-	108.69	Finishing in progress
109	HMH	Sangria	Yard work	KUMS	Arch type culverts 59 Nos. (2009-10)	05.03.10	13.87	-	0.00	Work order issued on 23.04.10
110	HMH	Goluwala	Yard work	KUMS	Arch type culverts 50 Nos. (2009-10)	05.03.10	11.75	-	0.00	
111	HMH	Agri. Deptt.	Other	Agri. Deptt.	Maintenance of Soil Testing Lab.	17.03.10	2.60	-	2.16	Comp. & Final Paid
112	Anoopgarh	Anoopgarh	S/R of L/R	KUMS	S/R of L/R Naharanwali Bus Stand to 8 ND via 9 ND (4.58 Km.)	15.07.08	45.80	-	27.21	Work in progress
113	Anoopgarh	SriBijaynagar	S/R of L/R	KUMS	Raising, widening Recarpeting of L/R Shivpuri Linking (2.00 Km.)	17.11.09	54.30	-	21.52	Work in progress
114	Anoopgarh	SriBijaynagar	S/R of L/R	KUMS	C.C. road 43 GB Motasar to Malla Tibba (0.65 Km.)	17.11.09	24.70	-	24.70	Work in progress
115	Anoopgarh	Anoopgarh	Yard work	KUMS	S/R of Various Building works (19 Nos)	378-83/ 7.8	15.00	-	9.00	Work completed final bill to be paid
116	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Common Auction platform without covering in vegetable market	10.03.10	95.93	-	0.00	Tender under process

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
117	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of 1x2 span arch type culverts (50 Nos)	18.03.10	12.50	-	0.00	Tender under process
118	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Boundary wall with check post in F&V market	10.03.10	6.60	-	0.00	Tender under process
119	Anoopgarh	Raisinghnagar	Yard work	KUMS	Strengthening of common auction platform (Shed) in front of shop no. 13 to 24 in main mandi yard	10.03.10	9.98	-	0.00	Tender under process
120	Anoopgarh	Raisinghnagar	Yard work	KUMS	Sifting arrangement in covered shed in mandi yard	10.03.10	3.20	-	0.00	Tender under process
121	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Toilet block in F&V market	10.03.10	1.30	-	0.00	Tender under process
122	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of water hut water cooler in F&V market	10.03.10	1.75	-	0.00	Tender under process
123	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Kiosk in F&V market	10.03.10	0.75	-	0.00	Tender under process
124	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Cement Concrete road in F&V market	10.03.10	37.50	-	0.00	Tender under process
125	Anoopgarh	Raisinghnagar	Yard work	KUMS	Const. of Water reservior in F&V market	10.03.10	6.00	-	0.00	Tender under process
126	Anoopgarh	Jaitsar	Yard work	KUMS	Const. of Internal road	26.04.10	40.07	-	0.00	NIT to be invited
127	Anoopgarh	Jaitsar	Yard work	KUMS	Const. of covered auction platform	26.04.10	113.76	-	0.00	NIT to be invited
128	Anoopgarh	Jaitsar	Yard work	KUMS	Const. of common auction platform	26.04.10	47.40	-	0.00	NIT to be invited
129	Anoopgarh	Jaitsar	Yard work	KUMS	Water supply facility	26.04.10	4.00	-	0.00	NIT to be invited
130	Anoopgarh	Jaitsar	Yard work	KUMS	Providing service connection in Ist Phase in NMY	26.04.10	22.93	-	0.00	NIT to be invited
131	Anoopgarh	Jaitsar	Yard work	KUMS	Providing Distribution Transformer in NMY	26.04.10	9.84	-	0.00	NIT to be invited
132	Anoopgarh	Jaitsar	Yard work	KUMS	Providing Instalation of High Mast lighting (02 Nos) in Ist Phase in NMY	26.04.10	13.53	-	0.00	NIT to be invited
133	Anoopgarh	Jaitsar	Yard work	KUMS	Const. of 1x2 span arch type culverts (50 Nos)	26.04.10	18.50	-	0.00	NIT to be invited
134	Anoopgarh	Sri Vijaynagar	Yard work	KUMS	Water Harvesting System	23.04.10	20.00	-	0.00	NIT to be invited

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF / NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		Financial		State of work/ remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
135	Anoopgarh	Raisinghnagar	Yard work	KUMS	Water Harvesting System	23.04.10	20.00	-	0.00	NIT to be invited
136	Anoopgarh	Suratgarh	Yard work	KUMS	Const. of road & Internal drains behind shop No. 80 to 100	23.04.10	18.44	-	9.21	Work completed final bill to be paid
		Total : -					4094.41	28.05	1524.33	

**Superintending Engineer,
RSAMB, Circle Sriganaganagar**

Head :

- 1 New L/R
- 2 ML Road
- 3 S/R of L/R
- 4 Yard Work
- 5 Pack House
- 6 Cold Storage
- 7 Kissan Bhawan
- 8 Other