

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JODHPUR

Physical & Financial Progress of Construction works

Circle :- Jodhpur

Month :- June, 2010

Amt in Lacs

S.No.	KUMS	Head	Funded by (KUMS/MDF/NABARD/PROJECT/OTHER)	Name of Work	Adm. Sanction		Financia I		State of work/remarks
					Date	Amount	During Month	UpTo Date	
1	3	4	5	6	7	8	9	10	11
DIVISION JODHPUR I									
1	Jodhpur (G)	Missing Link Road	RIDF- XIII	M/L Padiyal to Bhinyasar Km. 5.0	15.10.07	70.00	0.06	58.63	Completed &Finalised
2	Jodhpur (G)	Missing Link Road	RIDF- XIII	M/L Mandore Dara Ka Bas to Thoriyo ki Dhani Km. 3.50	15.10.07	62.00	1.87	37.86	Completed &Finalised
3	Jodhpur (G)	Missing Link Road	RIDF- XIII	M/L Chandra Nagar to Pali 1.50 k.m.	15.10.07	18.00	0.01	13.88	Completed &Finalised
4	Jodhpur (G)	Missing Link Road	KUMS	M/L Bap Sidha to Ramdeora Road to Jodhpur Distt. Border 7 k.m.	23.09.09	105.00	47.56	67.92	Work in Completed
5	Jodhpur (G)	Missing Link Road	KUMS	M/L Bap Sidha to Narayan Hari Nagar To Royada. 11 k.m.	23.09.09	165.00	25.73	26.49	Work In Progress
6	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Phalodi Road to Uthwaliya Km. 12.00	11.08.08	72.00	--	70.08	Completed &Finalised
7	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Uthwaliya to Chandsama Km. 6.00	11.08.08	36.00	--	35.95	Completed &Finalised
8	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Jodh. Pokran Road to Kanodiya Purohitan Km. 3.350	11.08.08	23.50	--	23.05	Completed &Finalised
9	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Dechu Pilwa Road to Gilakore Km. 5.00	11.08.08	30.00	--	29.80	Completed &Finalised
10	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Shergarh to Shergarh Bypass Km. 2.00	11.08.08	21.00	--	14.39	Completed &Finalised
11	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Suwaliya to Devrajgarh Km. 4.80	11.08.08	34.00	--	32.88	Completed &Finalised
12	Jodhpur (G)	S/R of LR	KUMS	S/R of L/R Chamu Chabba Road to Chatarpura Pabusar Km. 13.00	11.08.08	91.00	--	90.03	Completed &Finalised
13	Jodhpur (G)	S/R of LR	KUMS	L/R Thabukara road to Kasti Km. 9.20	24.06.09	73.60	0.18	50.13	Completed &Finalised
14	Jodhpur (G)	S/R of LR	KUMS	L/R Chadi Champasar Road to Rohina Km. 4.40	24.06.09	35.20	3.58	22.3	Completed &Finalised
15	Jodhpur (G)	S/R of LR	KUMS	L/R Bungari Km. 0.90	24.06.09	7.20	0.77	4.80	Completed &Finalised
16	Jodhpur (G)	S/R of LR	KUMS	L/R Baru Malunga to Santora Khurd 8.00 k.m.	23.9.09	68.00	0.54	41.64	Completed &Finalised
17	Jodhpur (G)	S/R of LR	KUMS	L/R Dediya to Dhadhu 8.00 k.m.	23.9.09	64.00	1.25	52.67	Completed &Finalised

18	Jodhpur (G)	S/R of LR	KUMS	L/R Jambha Phalodi Road to Godarli 0.75 k.m.	23.9.09	6.00	0.93	5.23	Completed & Finalised
19	Jodhpur (G)	S/R of LR	KUMS	L/R Nokhra Bhatiya 6.00 k.m.	23.9.09	48.00	8.25	37.74	Completed & Finalised
20	Jodhpur (G)	S/R of LR	KUMS	L/R Surpura 3.50 k.m.	23.9.09	28.00	3.43	20.97	Completed & Finalised
21	Jodhpur (G)	S/R of LR	KUMS	L/R Harlaya to Nausar Km. 6.50	24.06.09	42.25	--	30.29	B/T Work Completed
22	Jodhpur (G)	S/R of LR	KUMS	L/R Parli to Nausar km. 6.50	24.06.09	34.00	--	23.35	B/T Work Completed
23	Jodhpur (G)	S/R of LR	KUMS	L/R Nandlao ki Hawali to Malunga Km. 2.20	24.06.09	17.60	0.99	11.83	Completed & Finalised
24	Jodhpur (G)	S/R of LR	KUMS	L/R Kadawa to Bapini Km. 5.00	24.06.09	40.00	1.18	28.18	Completed & Finalised
25	Jodhpur (G)	S/R of LR	KUMS	L/R Panditji ki Dhani to Khinda Kaur Km. 4.60	24.06.09	36.80	0.94	26.50	Completed & Finalised
26	Jodhpur (G)	S/R of LR	KUMS	L/R Bawari Bera to Anwara Kallan Km. 12.25	24.06.09	98.00	--	36.47	B/T Work Completed
27	Jodhpur (G)	Yard Work	NABARD	Way Bridge Room	05-03-08	1.60	--	1.34	complete & Finalized
28	Jodhpur (G)	Yard Work	NABARD	S.T.D. Booth	05-03-08	1.00	--	--	Proposed for marking not marked by DTP
29	Jodhpur (G)	Yard Work	NABARD	Vehical Parking	05-03-08	30.00	--	0.17	Proposed for marking not marked by DTP
30	Jodhpur (G)	Yard Work	NABARD	Water Hut	05-03-08	2.88	--	--	Proposed for marking not marked by DTP
31	Jodhpur (G)	Yard Work	NABARD	Parking For Animals	05-03-08	27.50	--	--	Proposed for marking not marked by DTP
32	Jodhpur (G)	Yard Work	NABARD	Farmer Facality Center	05-03-08	4.00	--	--	Proposed for marking not marked by DTP
33	Jodhpur (G)	Yard Work	NABARD	P&F Fire Hardent Pum Room With GLR	05-03-08	10.00	--	3.97	complete & Finalized
34	Jodhpur (G)	Yard Work	NABARD	New Office Building & Parking	05-03-08	62.75	--	--	Proposed for marking not marked by DTP
35	Jodhpur (G)	Yard Work	KUMS	Labour Shed	12.11.07	4.50	--	0.09	Proposed for marking not marked by DTP
36	Jodhpur (G)	Yard Work	KUMS	Recarpating of Internal Road (Rem. Area)	21/07/09	114.16	--	49.25	Work In Progress
37	Jodhpur (G)	Yard Work	KUMS	R.C.C. Covering Auation Plateform	21/07/09	29.27	6.09	15.24	Work In Progress
38	Jodhpur (G)	Yard Work	KUMS	Way Bridge S.Y. B.K.T.	12.11.07	1.10	--	0.19	Proposed for marking not marked by DTP
39	Jodhpur (G)	Yard Work	KUMS	Nallah Near Madrana Colony Gate M.M.			--	0.78	Complete and Finalized
40	Jodhpur (G)	Yard Work	KUMS	Repaire of damaged of main boundry wall			--	1.00	Complete and Finalized
41	Jodhpur (G)	Yard Work	KUMS	Repaire of Nallah Part IInd block A to IInd gate at M.M.			--	1.06	Complete and Finalized
42	Jodhpur (G)	Yard Work	KUMS	Repaire of Nallah Part Ist block A to IInd gate at M.M.	11.08.09	8.00	--	1.11	Complete and Finalized
43	Jodhpur (G)	Yard Work	KUMS	Repair of cycle stand at M.M.			--	1.08	Complete and Finalized
44	Jodhpur (G)	Yard Work	KUMS	Repair of Park of Wall infront of block G at M.M.			--	0.90	Complete and Finalized
45	Jodhpur (G)	Yard Work	KUMS	Boundary Wall at S.Y. B.K.T.			--	1.01	Complete and Finalized

46	Jodhpur (G)	Yard Work	KUMS	Repair Wroks of Various Building			--	0.35	Complete and Finalized
47	Jodhpur (G)	Yard Work	KUMS	Repari of Canteen Building			--	0.68	Complete and Finalized
48	Jodhpur (G)	Yard Work	KUMS	S/R of Renovation of Office Building	29.04.10	41.80	--	--	Estimate to be Sanctioned
49	Jodhpur (G)	Yard Work	KUMS	Water Harvesting System	23.04.10	1.25	--	--	Work in Progress
50	Bilara	Yard Work	KUMS	Water Harvesting System	23.04.11	1.05	--	--	Work in Progress
51	Phalodi	Yard Work	KUMS	Water Harvesting System	23.04.11	1.00	0.01	0.01	Work in Progress
52	Pipar City	Yard Work	KUMS	Water Harvesting System	23.04.11	1.05	0.63	0.63	Work in Progress
53	Jaisalmer	Kishan Bhawan	KUMS/Govt.	Const. of Kishan Bhawan Jaislmer.	18.07.08	112.50	--	108.43	Complete
54	Phalodi	Yard Work	KUMS	Repair of office Building	18.01.10		--	0.67	Complete and Finalized
55	Phalodi	Yard Work	KUMS	Rumuval of blond sand arround the B/W	18.01.10	1.75	0.01	0.26	Complete and Finalized
56	Phalodi	Yard Work	KUMS	water tank in office compound	18.01.10		--	0.66	Complete and Finalized
57	Jodhpur (G)	New L/R (A/R)	KUMS	Annual Repair of Link Roads KUMS Jodhupur (G)	28.08.09	76.56	17.35	64.92	Complete and Finalized
58		Other Work	Agriculture	Const. of Renovation & Altretion Fertilizer Lab	14.08.08	35.70	--	31.04	Completed &Finalised
59		Other Work	Agriculture	Const. of Renovation & Altretion Pesticide Lab	14.08.08	62.74	--	52.60	Completed &Finalised
60		Other Work	Agriculture	Const. of Renovation & Altretion Soil Testing Lab	14.08.08	63.67	0.04	56.52	Completed &Finalised
61		Other Work	Agriculture	Const. of Renovation & Altretion Salinity Testing Lab	14.08.08	26.58	--	24.63	Completed &Finalised
62		Other Work	Agriculture	Renovation of Soil Testing Lab	30.01.09	1.40	--	1.36	Completed &Finalised
63		Other Work	Agriculture	Water Harvesting Work A.T.C. Rampura & Rep. Work Damaged B/T Work	29.12.08	1.35	--	1.27	Completed &Finalised
64		Other Work	Agriculture	Water Harvesting Work A.T.C. Rampura	16.11.09	7.98	--	6.64	Work In Progress
65		Other Work	Agriculture	P & F Aluminum Gate & Door at Joint Director Office.	25.03.10	0.87	0.74	0.74	Work Completed & finalised
66		Other Work	Horticulture District Jodhpur	Water pond Bhagasni P.S. Bilara	20.7.07	10.00	--	8.79	Completed &Finalised
67		Other Work	Horticulture District Jodhpur	Water Pond Jaswantpura P.S. Bilara	20.7.07	10.00	--	8.82	Completed &Finalised
68		Other Work	Horticulture District Jodhpur	Water Pond Nandiya. P.S. Osian.	20.7.07	10.00	--	9.48	Completed &Finalised
69		Other Work	Horticulture District Jodhpur	Water Pond Asarlai P.S. Shergarh.	20.7.07	10.00	1.30	9.96	Completed &Finalised
70		Other Work	Horticulture District Jodhpur	Water Pond Khichen P.S. Phalodi.	20.7.07	10.00	--	8.74	Completed &Finalised
71		Other Work	Horticulture District Jodhpur	W.P Anwana	20.7.07	10.00	--	9.01	Completed &Finalised
72		Other Work	Horticulture District Jodhpur	Various work at Assistant Dir. Horticulture	24.03.09	0.97	--	0.82	Completed &Finalised
73		Other Work	Horticulture District Jodhpur	Water Pond Bhari Nagar Dhaneri Kalla	21.10.08	10.00	--	9.61	Completed &Finalised
74		Other Work	Horticulture District Jodhpur	Water Pond Ujaliya	21.10.08	10.00	--	9.73	Completed &Finalised
75		Other Work	Horticulture District Jodhpur	Water Pond Nadsar	21.10.08	10.00	--	9.54	Completed &Finalised

76		Other Work	Horticulture District Jodhpur	Water Pond Kitchean	21.10.08	10.00	--	9.82	Completed & Finalised
77		Other Work	Horticulture District Jodhpur	Water Pond Bada Kotecha	22.07.07	10.00	1.35	9.66	Completed & Finalised
78		Other Work	Horticulture District Jaisalmer	Water Pond Eka Ist	20.11.08	10.00	--	9.63	Completed & Finalised
79		Other Work	Horticulture District Jaisalmer	Water Pond Eka IInd	20.11.08	10.00	--	9.76	Completed & Finalised
80		Other Work	Horticulture District Jaisalmer	Water Pond Chandni	20.11.08	10.00	--	9.65	Completed
81		Other Work	Horticulture District Jaisalmer	Water Pond Modrdi	20.11.08	10.00	--	9.62	Completed & Finalised
82		Other Work	Horticulture District Jaisalmer	Water Pond Gudhi	20.11.08	10.00	--	9.41	Completed & Finalised
83		Other Work	Horticulture District Jaisalmer	Water Pond Nathusar	20.11.08	10.00	--	9.44	Completed & Finalised
84		Other Work	Horticulture District Jaisalmer	Water Pond Sandhuwa	20.11.08	10.00	--	9.90	Completed & Finalised
85		Other Work	Horticulture District Jaisalmer	Water Pond Chipasariya	20.11.08	10.00	--	9.81	Completed
86		Other Work	Horticulture District Jaisalmer	Water Pond Bharamsar Ist	20.11.08	10.00	--	9.78	Completed & Finalised
87		Other Work	Horticulture District Jaisalmer	Water Pond Bharamsar IInd	20.11.08	10.00	--	9.56	Completed & Finalised
88		Other Work	Horticulture District Jaisalmer	Cold Storage at MM Jodhpur	--	388.24	--	0.10	Work Stopped due to Court Stay
89		Other Work	Horticulture District Jaisalmer	Water Tank Cycle Stand & B/W At Soil Testing Lab Jaisalmer	09.11.09	3.54	--	3.54	Completed & Finalised

DIVISION JODHPUR II

1	Jodhpur F&V	S/R of L/R	KUMS	Basni Tamboliyan to Jajiwai Kallan 10 Km.	11.07.09	65.00	9.99	49.60	Finalized
2	Jodhpur F&V	S/R of L/R	KUMS	Dhandhala Phanta to Daikada Via Jajiwai Khichiyani 4.20 Km.	11.07.09	33.60	3.98	26.14	Finalized
3	Jodhpur F&V	S/R of L/R	KUMS	Jajiwai Brahmana to Gujarawas 7.20 Km	11.07.09	57.60	5.88	44.48	Finalized
4	Jodhpur F&V	S/R of L/R	KUMS	Paldi Panwara to Paldi Khichiyani 275 Km.	11.07.09	22.00	2.09	16.98	Finalized
5	Jodhpur F&V	S/R of L/R	KUMS	Hingola Phanta to Rabriya 5.00 Km.	11.07.09	40.00	2.96	30.05	Finalized
6	Jodhpur F&V	S/R of L/R	KUMS	Subhadand to senai 6.50 k.m	18.12.10	52.00	11.18	48.72	Finalized
7	Barmer	S/R of L/R	KUMS	L/R Nagani Dhatar Walon ki Dhani 05 Km.	15.09.09	40.00	--	23.78	BT Comp
8	Barmer	S/R of L/R	KUMS	L/R Nehro ki Dhani 8 Km.	15.09.09	74.00	--	63.35	BT Comp
9	Barmer	S/R of L/R	KUMS	L/R Methara 0.75 Km.	15.09.09	6.00	--	4.57	BT Comp
10	Barmer	S/R of L/R	KUMS	L/R Payla Khurd 1.00 Km.	15.09.09	8.00	--	5.97	BT Comp
11	Barmer	S/R of L/R	KUMS	L/R Magani Meghwalon ki Dhani 4.25 Km.	15.09.09	34.00	--	21.91	BT Comp

12	Sojat	S/R of L/R	KUMS	L/R Reprawas3 .50 k.m	19.12.10	30.10	--	0.30	Tender Re-invited Due on 03.05.10
13	Sojat	S/R of L/R	KUMS	L/R Hingola khurd 1.30 k.m	19.12.10	10.40	--	0.10	
14	Barmer	Kishan Bhawan	KUMS / Govt.	Construction of Kishan Bhawan Barmer	23.07.08	150.00	--	131.18	
15	Barmer	Mandi Work	--	Internal Road Mandi Yard	16.12.09	99.90	13.46	14.85	WBM Almost Completed
16	Barmer	Mandi Work	--	Water Hut	16.12.10	1.34	--	--	WIP
17	Barmer	Mandi Work	--	Toilet Block	16.12.11	0.80	--	--	WIP
18	Barmer	Mandi Work	--	Water Harvesting System	23.04.10	2.25	--	--	Work In Progress
19	Jodhpur F&V	Mandi Work	--	Rasing of Boundary Wall Bhadwasiya	04.03.10	6.62	1.31	6.44	Completed & Finalised
20	Pali	Mandi Work	--	Water Harvesting System	23.04.10	2.00	--	--	Work In Progress
21	Jaitaram	Mandi Work	--	Water Harvesting System	23.04.10	1.05	--	--	Work In Progress
22	Jaisalmer	Mandi Work	--	Water Harvesting System	23.04.10	1.75	--	--	Work In Progress
23	Jaisalmer	Mandi Work	--	Water Harvesting System	23.04.10	1.75	--	--	Work In Progress
24	Sojat Road	Mandi Work	--	Water Harvesting System	23.04.10	1.50	--	--	Work In Progress
25	Pali	Kishan Bhawan	KUMS / Govt.	Construction of Kishan Bhawan Pali	23.07.08	112.50	--	93.10	Comp.
26	Barmer	Other Work	KUMS	A/R of Raods KUMS Barmer	26.08.09	23.51	6.74	18.39	Finalised
27	Pali	Other Work	KUMS	A/R of Raods KUMS Pali	26.08.09	12.94	12.41	12.52	Finalised
28	Jodhpur F&V	Other Work	KUMS	A/R of Raods KUMS Jodhpur F&V	26.08.09	17.48	--	17.29	Finalised
29	Sojat	Other Work	KUMS	A/R of Raods KUMS Sojat road	26.08.09	6.91	4.00	4.06	Finalised
30		Other Work	Agri. Work District Barmer	Renovation & Modification in Soil Testing Lab.	15.12.08	6.98	-	6.45	Finalised
31		Other Work	Agri. Work District Pali	Office Building cum Residential Building for vayad	23.09.08	6.00	-	0.05	Work Could not Start Due to Site Dispute
32		Other Work	Pathya Pustak Mandal Pali	Construction of Boundry Wall	28.01.09	4.26	-	4.22	finalized
33		Other Work	Pathya Pustak Mandal Pali	Const. of Remaining boundary wall	24.02.10	7.00	-	2.80	Almost Completed
34		Other Work	Horticulture District Pali	Water Pond at Jaitaran P.S. jaitaran	30.08.08	10.00	-	9.01	finalized
35		Other Work	Horticulture District Pali	Water Pond at Khiwandi P.S. Sumerpur	30.08.08	10.00	-	8.64	finalized
36		Other Work	Horticulture District Pali	Water Pond at Balara P.S. Jaitaran	30.08.08	10.00	-	9.31	finalized
37		Other Work	Horticulture District Pali	Water Pond at Bhisana P.S. Sojat	30.08.08	10.00	-	9.39	finalized
38		Other Work	Horticulture District Pali	Water Pond at Thakurla P.S. Pali	30.08.08	10.00	-	9.45	finalized
39		Other Work	Horticulture District Pali	Water Pond at Kharadi P.S. Jaitaram	17.12.08	10.00	-	8.21	finalized
40		Other Work	Horticulture District Pali	Water Pond at Panchunda Kalla P.S. Sojat	17.12.08	10.00	-	8.64	finalized
41		Other Work	Horticulture District Pali	Water Pond at Banta P.S. Mar.Jnction	17.12.08	10.00	-	8.91	finalized
42		Other Work	Horticulture District Pali	Water Pond at Sakadara P.S. Pali	17.12.08	10.00	-	8.44	finalized

43		Other Work	Horticulture District Pali	Water Pond at Gudapratap Singh P.S. Pali	17.12.08	10.00	-	7.91	finalized
44		Other Work	Horticulture District Pali	Water Pond at Bolaguda P.S. Rani	17.12.08	10.00	-	9.67	finalized
45		Other Work	Horticulture District Pali	Water Pond at Kharada P.S. Rani	13.01.09	10.00	-	9.04	finalized
46		Other Work	Horticulture District Pali	Water Pond at Falka P.S. Jaitaran	13.01.09	10.00	-	9.24	finalized
47		Other Work	Horticulture District Pali	Water Pond at Dayalpura P.S. Pali	13.01.09	10.00	-	9.31	finalized
48		Other Work	Horticulture District Pali	Water Pond at Vadiya P.S. Marwar Junction	13.01.09	10.00	-	9.39	finalized
49		Other Work	Horticulture District Pali	Water Pond at Bagawas P.S. Sojat	13.01.09	10.00	-	9.48	finalized
50		Other Work	Horticulture District Pali	Water Pond at Kerla P.S. Pali	23.10.07	10.00	-	9.53	Finalized
51		Other Work	Horticulture District Pali	Water Pond at Rupawas P.S. Pali	23.10.07	10.00	-	9.63	Finalized
52		Other Work	Horticulture District Pali	Water Pond at Sowania P.S. Pali	23.10.07	10.00	-	9.31	Finalized
53		Other Work	Horticulture District Pali	Water Pond at Rawalwas P.S. Pali	23.10.07	10.00	-	9.27	Finalized
54		Other Work	Horticulture District Pali	Water Pond at Dari P.S. Pali	23.10.07	10.00	-	9.48	Finalized
55		Other Work	Horticulture District Pali	Water Pond at Bolaguda P.S. Rani	23.10.07	10.00	1.20	8.92	Finalized
56		Other Work	Horticulture District Pali	Water Pond at Khatokada P.S. Rani	23.10.07	10.00	-	9.00	Finalized
57		Other Work	Horticulture District Pali	Water Pond at Akodiya P.S. Jaitaran	23.10.07	10.00	-	9.30	Finalized
58		Other Work	Horticulture District Pali	Water Pond at Anandpur Kalu P.S. Jaitaran	23.10.07	10.00	-	10.00	Finalized
59		Other Work	Horticulture District Pali	Water Pond at Butelao P.S. Sojat	23.10.07	10.00	-	9.68	Finalized
60		Other Work	Horticulture District Pali	Water Pond at Udeshi Kua P.S. Sojat	23.10.07	10.00	-	9.70	Finalized
61		Other Work	Horticulture District Pali	Water Pond at Panchuda Kalla P.S. Sojat	23.10.07	10.00	-	9.24	Finalized
62		Other Work	Horticulture District Pali	Water Pond at Baniawas P.S. M.Ju.	23.10.07	10.00	-	9.15	Finalized
63		Other Work	Horticulture District Pali	Water Pond at Ranawas P.S. M. Ju.	23.10.07	10.00	1.73	9.32	WIP
64		Other Work	Horticulture District Pali	Water Pond at Surya Nagar P.S. M. Ju.	23.10.07	10.00	-	9.24	Finalized
65		Other Work	Horticulture District Pali	Water Pond at Dari (Hari Singh)P.S. Pali	04.01.08	10.00	-	0.81	Work Withdraw U/C 32

66		Other Work	Horticulture District Pali	Water Pond at Khandi P.S. Rohat	04.01.08	10.00	-	10.00	Finalized
67		Other Work	Horticulture District Pali	Water Pond at Banta P.S. M. Ju.	04.01.08	10.00	-	9.27	Finalized
68		Other Work	Horticulture District Pali	Water Pond at Auva P.S. M. Ju.	04.01.08	10.00	1.63	8.92	Finalized
69		Other Work	Horticulture District Barmer	Water Pond Nosar	6.11.08	10.00		9.98	finalised
70		Other Work	Horticulture District Barmer	Water Pond Ukhanda	6.11.08	10.00		9.09	finalised
71		Other Work	Horticulture District Barmer	Water Pond Katada (sm)	6.11.08	10.00		9.60	finalised
72		Other Work	Horticulture District Barmer	Water Pond Katada (sc)	6.11.08	10.00		9.25	finalised
73		Other Work	Horticulture District Barmer	Water Pond Jaleli	6.11.08	10.00		9.11	finalised
74		Other Work	Horticulture District Barmer	Water Pond Buriwara	6.11.08	10.00		9.47	finalised
75		Other Work	Horticulture District Barmer	Water Pond Kitnode	6.11.08	10.00		9.53	finalised
76		Other Work	Horticulture District Barmer	Water Pond Nedli	6.11.08	10.00		8.80	finalised
77		Other Work	Horticulture District Barmer	Water Pond Mewa Nagar	6.11.08	10.00		9.59	finalised
78		Other Work	Horticulture District Barmer	Water Pond Newari	6.11.08	10.00		8.71	finalised
79		Other Work	Horticulture District Barmer	Water Pond Karan Pura	23.12.08	10.00		9.04	finalised
80		Other Work	Horticulture District Barmer	Water Pond Jassa Ka Goan	23.12.08	10.00		8.28	Completed
81		Other Work	Horticulture District Barmer	Water Pond Sura Narpatan	23.12.08	10.00		4.16	under disputed
82		Other Work	Horticulture District Barmer	Water Pond Setrau	23.12.08	10.00		8.73	finalised
83		Other Work	Horticulture District Barmer	Water Pond Rakhi	23.12.08	10.00	-	9.01	finalised
84		Other Work	Horticulture District Barmer	Water Pond Deddeyal	11.02.08	10.00	-	9.52	Finalised
85		Other Work	Horticulture District Barmer	Water Pond Balai	11.02.08	10.00	-	9.55	Finalised
86		Other Work	Horticulture District Barmer	Water Pond Shiv	26.03.09	10.00	-	9.27	Completed
87		Other Work	Horticulture District Barmer	Water Pond Jassa Ka Goan	26.03.09	10.00	5.47	9.45	Finalised
88		Other Work	Horticulture District Barmer	Water Pond Vaidarlai	03.01.08	10.00	-	9.97	Finalised

89		Other Work	Horticulture District Barmer	Soil Testing Lab Jaitaran	15.12.08	10.00	-	0.11	Site not Available
90		Other Work	Horticulture District Pali	Soil Testing Lab Gudamalini	15.12.08	10.00	-	0.11	WIP
SUMERPUR DIVISION									
1	Sumerpur	New L/R	KUMS	L/R Manadar to Rowara Km. 13.50	26.06.02	173.63	--	156.05	work Completed In Year 2005-06 F.S. required 11.15 Lacs Budget not received hence not finalised final Bill
2	Sumerpur	S/R of L/R	KUMS	Special repair of L/R Sartara Under KUMS Sumerpur Km. 3.38	29.03.08	21.16		20.60	Work Completed & finalised
3	Sumerpur	S/R of L/R	KUMS	S/R of Kesharpura to Bera Km. 5.80	28.07.08	43.50		38.96	Work Completed & finalised
4	Sumerpur	S/R of L/R	KUMS	Upgrading & Strengthening Re-carpating of L/R Angore 1.50 Km.	11.07.09	10.50	--	8.91	Work Completed & finalised
5	Aburoad	S/R of L/R	KUMS	S/R of L/R Munghthala to Chinar 2.25 Km.	07.05.07	1.49	0.67	0.67	Work Completed & finalised
6	Sumerpur	S/R of L/R	KUMS	Pipe Culvert Village Jana	19.03.10	4.13	--	--	Work In Progress
7	Sumerpur	Yard Work	KUMS	Const. of Water Supply arrangement	28.05.08	5.00	1.00	4.00	Work Completed & finalised
8	Sumerpur	Yard Work	KUMS	Instolation of computerized weight bridge	28.05.08	20.00	1.64	20.26	Work Completed & finalised
9	Sumerpur	Yard Work	KUMS	A/R of Roads Package 05 Sumerpur- Distt. Pali Year 2009-10	--	--	--	0.97	Completed & to be Final, F.S. Awaited
10	Sumerpur	Yard Work	KUMS	S/R of Canteen building	27.12.05	2.46		1.86	Work Completed & finalised
	Sumerpur		KUMS	S/R of Bank building	--do--	1.98		0.03	Work Completed & finalised
	Sumerpur		KUMS	Special Repair of Shop cum Godown	--do--	50.00	1.15	30.65	Work Completed & finalised
11	Sumerpur	Yard Work	KUMS	Boundary Wall & Grill work	03.03.10	0.98	0.77	0.77	Work Completed & finalised
12	Rani	Yard Work	KUMS	A/R of Various Building (2006-07)	22.11.06	1.40		0.61	In Previous Year not recived F.S. so can not finalised bill of this work & F.S. Awaited
13	Rani	Yard Work	KUMS	Repair of office Building Rani	10.08.09	0.72	0.16	0.16	Work Completed & finalised
14	Sanchore	Yard Work	KUMS	S/R of Rural Godown 500MT.	04.01.08	3.35		0.01	Proper list of work not given by mandi & F.S. Awaited
15	Sanchore	Yard Work	KUMS	Aluminium Gate office Building	04.01.08	0.16		0.00	completed to be Final & F.S. Awaited
16	Sanchore	Yard Work	KUMS	Open Auction plate form main mandi	04.01.08	5.84		5.71	completed to be Final & F.S. Awaited

				A/R of Roads Package Jalore - 01 Distt. Jalore Km. 2.40 @ 0.15/Km Rs. 0.36 Lacs. Year 2009-10	16.09.09	0.36	0.00	0.00	Work to be Start Due to by Mandi Provided fund in this Year
17	Sumerpur	Yard Work	KUMS	S/R of B/W Sub Yard Bali	19.04.10	5.42			F.S. Awaited
18	Sumerpur	Yard Work	KUMS	S/R of Office Building Sub Yard Bali	19.04.10	4.24			F.S. Awaited
19	Sumerpur	Yard Work	KUMS	S/R of Covered Auction Plate form Sub Yard Bali	19.04.10	17.15			F.S. Awaited
20	Sumerpur	Yard Work	KUMS	S/R of Retial Shop 4 No. Sub Yard Bali	19.04.10	1.33			F.S. Awaited
21	Sumerpur	Yard Work	KUMS	Const. of Rain Water Harvesting System at Mandi Yard Sumerpur	23.04.10	2.00			Work In Progress
22	Sumerpur	Yard Work	KUMS	Const. of Rain Water Harvesting System at Mandi Yard Rani	23.04.10	2.00			Work In Progress
23	Sumerpur	Yard Work	KUMS	Const. of Rain Water Harvesting System at Mandi Yard Sawroop	23.04.10	6.00			Work In Progress
24	Sumerpur	Yard Work	KUMS	Const. of Rain Water Harvesting System at Mandi Yard Sanchore	23.04.10	1.20			Work In Progress
25	Sumerpur	Aburoad	KUMS	A/R of roads Year 2008.09	30.03.10	0.87	0.86	0.86	Work Completed & finalised
26	Sumerpur	Bhinmal	KUMS	Strengthing of damaged Auction Plate Form between Block A & B	04.03.10	28.30	--	--	Descission pending with KUMS
27				Water Tank & Bore Well	04.03.10	6.05	--	--	Descission pending with KUMS
28	Sumerpur	Cold Storag	OTHER	Const. of Multy Chamber cold storage 1000 MT.	Ag. Gr-1 06.08.09	--	--	--	Work In Progress
29	Jalore	Kissan Bhawan	KUMS/Govt	Const. of Kissan Bhawan Jalore	15.07.08	75.00	--	49.01	Finishing work in progress slow due to fund problem
30	Aburoad	Kissan Bhawan	KUMS/Govt	Const. of Kissan Bhawan Aburoad	15.07.08	75.00	--	0.62	Rev. Layout Given on 27.05.10 & Work in Progress
31	Jalore	Yard Work	KUMS Jalore	A/R of Roads Package Jalore- 01	1853 16.09.09	0.36	0.00	0.00	Work to be Start due to by mandi provided fund in this year
32		Other Work	Agri. Deptt.	Const. of Empliment shed, Storage Godown & Green House at ATC Sumerpur	6.11.08	6.60	--	6.09	Completed & Finalised
33		Other Work	Agri. Deptt.	Renovation at ATC & Water Harvesting Structure at ATC Sumerpur	19.01.09	1.40	--	1.39	Completed & Finalised
34		Other Work	Agri. Deptt.	Repair of office building & staff quarter plinth protection around Godown ATC Sumerpur	07.08.09	2.29	--	2.10	Completed & Finalised
35		Other Work	Agri. Deptt.	Const. of Garrage in Campus of Dy. Dir. Agricultural Extension office Jalore	29.01.09	1.37	--	1.08	Completed & to be final
36		Other Work	Agri. Deptt.	Mtc. Of Office Building Dy. Dir. Ag. Sirohi	17.11.06	1.60	--	1.04	Work Completed & Finalised
37		Other Work	Agri. Deptt.	Renewal/Alltration Soil Testing Labortary Sirohi	14.08.08	8.83	--	6.74	Work Completed & Finalised

38	Sanchore	Other Work	Agri. Deptt.	Soil Testing Laboratory Building Sanchore	18.12.09	10.00	0.03	0.09	Work In Progress
39		Other Work	Horticultural Mission Jalore	Village Punasa (Kh. No. 1236) P.S. Bhinmal	13.10.08	10.00	--	9.93	Work completed & Finalised
40		Other Work	Horticultural Mission Jalore	Village Dantiwas (Kh. No. 1528) P.S. Bhinmal	--do--	10.00	--	9.84	Work completed & Finalised
41		Other Work	Horticultural Mission Jalore	Village Dantiwas (Kh. No. 758) P.S. Bhinmal	--do--	10.00	--	9.85	Work completed & Finalised
42		Other Work	Horticultural Mission Jalore	Village Kawla (Kh. No. 436) P.S. Ahore	--do--	10.00	0.53	8.79	Work completed & Finalised
43		Other Work	Horticultural Mission Jalore	Village Bala (Sandal) (Kh. No. 1162) P.S. Ahore	21.01.09	10.00	--	8.47	Work completed & Finalised
44		Other Work	Horticultural Mission Jalore	Village Tiloda (Kh. No. 1750) P.S. Sayala	--do--	10.00	--	0.02	Not Started due to death of farmer Decession pending with Horti. Dept.
45		Other Work	Horticultural Mission Jalore	Village Patheri (Kh. No. 662) P.S. Sayala	--do--	10.00	--	9.88	Work completed & Finalised
46		Other Work	Horticultural Mission Jalore	Village Thalwar (Kh. No. 567) P.S. Sayala	--do--	10.00	0.88	8.91	Work completed & Finalised
47		Other Work	Horticultural Mission Jalore	Village Bhawrani (Kh. No. 582) P.S. Ahore	--do--	10.00	--	8.54	Work completed & Finalised
48		Other Work	Horticultural Mission Jalore	Village Bedana (Kh. No. 413) P.S. Ahore	--do--	10.00	--	7.65	Work completed & Finalised
49		Other Work	Horticultural Mission Jalore	Village Khara (Kh. No. 315) P.S. Ahore	--do--	10.00	--	8.98	Work Completed & Final
50		Other Work	Horticultural Mission Jalore	VillageBhinmal (Kh. No. 1305) P.S. Bhinmal	--do--	10.00	--	7.18	Compound Wall work to be start C.C. Completed
51		Other Work	Horticultural Mission Jalore	Village Deta kalla (K.No.1128)	--	10.00	1.43	9.51	Work completed & Finalised
52		Other Work	Horticultural Mission Jalore	Village Dhanol (K.No.98)	--	10.00	--	2.21	CC Work In Progress
53		Other Work	Horticultural Mission Jalore	Village Jakhari (Kh. No. 973)	--do--	10.00	--	8.26	CC Work In Progress
54		Other Work	Horticultural Mission Sirohi	Village Lakhmawa Bada (Farmer – Dhana ram & other) P.S. Sirohi	04.11.08	10.00		8.77	Work Completed & Finalised
55		Other Work	Horticultural Mission Sirohi	Village Balda-II (Farmer – Jogaram & Other) P.S. Sirohi	--do--	10.00		0.04	Work withdraw Clouse 32
56		Other Work	Horticultural Mission Sirohi	Water pond inlet Chamber at Village Vadeli P.S. Sirohi Distt. Sirohi	15.01.08	10.00		9.59	Completed & finalised
57		Other Work	Horticultural Mission Sirohi	Compound Wall for Pathya Pustak Mandal	07.01.10	4.90	0.02	1.50	Work In Progress
58		Other Work	Nursery	Repair of Boundary wall at Nursery Mt. Abu.	41-43 19.09.09	1.50	--	0.01	Work In Progress

Superintending Engineer

R.S.A.M.B. Circle Jodhpur