

**RAJASTHAN STATE AGRICULTURAL MARKETTING BOARD, JAIPUR**  
**Physical & Financial Progress of Construction works**

Circle : Kota

Month:- May2010

Amt. in lacs

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
1	Kota	Kota	New Link Road	KUMS	L/R Sultanpur-Bhonra Road to Bamor via Amora 4.00 Km.	16.11.07	93.20	0.00	86.94	Completed
2	Kota	Kota	Missing Link	NABARD	M/L Ram Kherli to Thathed ki Jhopadi Via Pipalda shekhan (VR) 0/0 to 3/0 Km.	25.9.07	54.00	0.00	47.16	Completed
3	Kota	Kota	Missing Link	NABARD	M/L Notana to Deoli Machiyan (VR) 0/0 to 3/0 Km.		60.00	0.00	44.08	Completed
4	Kota	Kota	Missing Link	NABARD	M/L Jampura to Roopa Rail (VR) 0/0 to 2/0 Km.		36.00	0.00	33.48	Completed
5	Kota	Itawa	Special Repair of L/R	KUMS	L/R of Pipalda to Shehnawda	13.10.09	58.50	0.00	55.26	Completed
6	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Jhalawar road to Bhanwariya Bhilkhedi Under KUMS Kota.	25.2.10	41.75	0.00	0.25	Tender Under Progress
7	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Mandana to Mandliya Under KUMS Kota.	25.2.10	36.40	0.00	0.23	Tender Under Progress
8	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Jhalawar road to Ranwatha Under KUMS Kota.	25.2.10	52.43	0.00	0.30	Tender Under Progress
9	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Jhalawar road to Dobra naya gaon Under KUMS Kota.	25.2.10	19.20	0.00	0.11	Tender Under Progress
10	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Jhalawar road to singhpura Under KUMS Kota.	25.2.10	12.00	0.00	0.07	Tender Under Progress
11	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Phatakheda to Neemkheda Baksapur Under KUMS Kota.	25.2.10	20.00	0.00	0.12	Tender Under Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
12	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Digod-neemoda Road to kotsua Under KUMS Kota.	25.2.10	39.60	0.00	0.15	Tender Under Progress
13	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Zalimpura to Haripura Under KUMS Kota.	25.2.10	50.88	0.00	0.34	Tender Under Progress
14	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Sultanpur bhonra road to kalarewa Under KUMS Kota.	25.2.10	20.95	0.00	0.08	Tender Under Progress
15	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Kuradi Under KUMS Kota.	25.2.10	10.00	0.00	0.03	Tender Under Progress
16	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Bhandhaheda to Hanotiya	25.2.10	20.70	0.00	0.08	Tender Under Progress
17	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Sultanpur to Atone Under KUMS Kota.	25.2.10	39.25	0.00	0.17	Tender Under Progress
18	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Sultanpur to Atone (remaining length) Under KUMS Kota.	25.2.10	52.45	0.00	0.30	Tender Under Progress
19	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Morpa to bislai Under KUMS Kota.	25.2.10	60.23	0.00	0.37	Tender Under Progress
20	Kota	Kota	Special Repair of L/R	KUMS	Special Repair of L/R Azadpura to Mamor Under KUMS Kota.	25.2.10	40.80	0.00	0.09	Tender Under Progress
21	Kota	Kota	Yard Work	KUMS	Sulabh Complex at New Mandi Yard Anantpura KUMS Kota	21.12.09	15.00	0.00	0.30	Work in progress
22	Kota	Kota	Yard Work	KUMS	Development of Secretary office Campus at New Mandi Yard Anantpura.	21.12.09	15.00	0.00	0.30	Work in progress
23	Kota	Kota	Yard Work	KUMS	Construction of 2 Hoardings at N.H.-12 & 76	21.12.09	25.00	0.00	0.24	Tender Under Progress
24	Kota	Kota	Yard Work	KUMS	Development of Auction area in Yard 1 & 2 in New Mandi Yard Anatpura.	21.12.09	42.25	0.00	0.32	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
25	Kota	Kota	Yard Work	KUMS	Covering of Auction are behind "B" Block remaining area at New Mandi Yard Anantpura.	21.12.09	330.00	0.00	2.11	Work order issued
26	Kota	Kota	Yard Work	KUMS	Development of Auction behind KUMS office New Mandi Yard Anantpura.	21.12.09	229.50	0.00	2.62	Work in progress
27	Kota	Kota	Yard Work	KUMS	Development of Auction area remaining are behind "A" Block Over Head Water Tank at New Mandi Yard Anantpura.	21.12.09	45.00	0.00	0.32	Work in progress
28	Kota	Kota	Yard Work	KUMS	Development of Garden in Front of Secretary office at New Mandi Yard Anantpura	21.12.09	27.00	0.00	0.52	Work in progress
29	Kota	Kota	Yard Work	KUMS	Laying of pipe line and Connection in new Mandi Yard Anantpura	21.12.09	113.32	0.00	0.00	Tender to be invited
30	Kota	Kota	Yard Work	KUMS	Development of Water Harvesting Structure for recharging the ground water at main mandi yard Kota	23.04.10	4.45	0.00	0.00	NIT to be invited on 02.06.2010
31	Kota	Kota	Yard Work	KUMS	Development of Infrastructure in yard F& V kota	17.07.09	6.125	0.00	0.00	NIT to be invited on 02.06.2010
32	Kota	Itawa	Yard Work	KUMS	Construction of Internal Road from gat to Auction area at sub Yard Khatoli	18.12.09	25.83	0.00	9.38	Work in progress
33	Kota	Itawa	Yard Work	KUMS	Development of Water Harvesting Structure for recharging the ground water at main mandi yard Itawa	23.04.10	4.45	0.00	0.00	NIT to be invited on 02.06.2010
34	Kota	Bundi	Yard Work	KUMS	Installation of Pipe Line on Main Mandi Yard Bundi	09.03.10	7.00	0.00	0.00	NIT to be invited on 02.06.2010
35	Kota	Bundi	Yard Work	KUMS	Development of Water Harvesting Structure for recharging the ground water at main mandi yard Bundi	23.04.10	4.45	0.00	0.00	NIT to be invited on 02.06.2010

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
36	Kota	K.Patan	Yard Work	KUMS	Development of Auction Area in Main Mandi Yard K.Patan	11.02.10	27.00	0.00	0.25	Work in progress
37	Kota	K.Patan	Yard Work	KUMS	Development of Water Harvesting Structure for recharging the ground water at main mandi yard K.Patan	23.04.10	4.45	0.00	0.00	NIT to be invited on 02.06.2010
38	Kota	SumerganjMandi	Yard Work	KUMS	Development of Water Harvesting Structure for recharging the ground water at main mandi yard S. Mandi	23.04.10	4.45	0.00	0.00	NIT to be invited on 02.06.2010
39	Kota	Kota	Flood Damage	KUMS	Flood Damage Work 2009-10	-	274.32	270.38	270.38	Work Completed & Finalized
40	Kota	Bundi	Kisan Bhawan	KUMS	Construction of Kisan Bhawan at Bundi	23.7.08	150.00	0.00	129.00	Completed
41	Kota	-	Other/Deposit work	Horticulture	Const. Of Model Nursery at Kota	22.11.06	14.89	0.00	3.11	WIP
42	Kota	-	Other/Deposit work	Horticulture	Construction of Poly House at Kota	30.12.06	4.00	0.00	0.07	WIP
43	Kota	-	Other/Deposit work	Seed Corporation	Construction Office Building of Rajasthan State Seeds & Organic Production Certification Agency Kota.	13.3.09	38.28	3.71	30.30	Completed
44	Kota	-	Other/Deposit work	Horticulture	Kisan Seva Kendra Bamangaon at Bundi	30.01.10	2.40	0.00	0.00	WIP
45	Kota	-	Other/Deposit work	Agriculture	Fertiliser testing laboratory at Kota	29.12.09	10.63	0.00	0.00	NIT to be invited
46	Kota	-	Other/Deposit work	Agriculture	Soil testing laboratory at Sandod	29.12.09	10.63	0.00	0.00	NIT to be invited
47	Baran	Baran	New Link Road	KUMS	L/R Tisaya to Rampur Barod (1.700)	11.12.07	42.11	0.00	35.18	B.T. Completed
48	Baran	Baran	New Link Road	KUMS	L/R Jalwara to Khalda (2.55)	11.12.07	54.00	0.00	49.47	B.T. Completed
49	Baran	Baran	New Link Road	KUMS	L/R Shahbad to Nagar cot mela ground (0.60)	11.12.07	10.80	0.00	1.61	W.B.M. Work Stopped by Forest Department
50	Baran	Baran	New Link Road	KUMS	L/R Khankhra school to Khankhra Cennal (0.55)	11.12.07	9.90	0.00	8.29	Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
51	Baran	Atru	New Link Road	KUMS	Khanpur gaughat road to Banpur (0.80)	11.12.07	21.00	0.00	19.56	B.T. Completed
52	Baran	Atru	New Link Road	KUMS	L/R of Laxmipura to Atru road (0.75)	11.12.07	15.00	0.00	9.68	B.T. Completed
53	Baran	Atru	New Link Road	KUMS	L/R of Khedli Majar to Deewali (1.50)	11.12.07	27.00	0.00	26.85	B.T. Completed
54	Baran	Chhabra	Missing Link	NABARD	Jhinjhini to Umariya (3.00)	25.09.07	53.00	0.00	51.86	Completed
55	Baran	Chhabra	Missing Link	NABARD	Umarthana to Phool Barod (2.10)	25.09.07	50.00	0.00	46.84	B.T. Completed
56	Baran	Chhabra	Missing Link	NABARD	Khopar to Kohani (1.50)	25.09.07	47.00	0.00	31.54	B.T. Completed
57	Baran	Baran	Yard work	KUMS	Const. of Covered auction paltform	31.03.09 ( Rev.)	313.81	0.00	305.16	Completed
58	Baran	Baran	Yard work	KUMS	Cons. Of Main gate with check post, Compound wall and Extension of B.T. Road	11.04.07	26.04	0.00	16.79	Additional work tender received on 28.05.2010 under
59	Baran	Baran	Yard work	KUMS	Const. of Compound wall with gate and check post sub yard Nahargarh	22.08.08	40.95	0.04	34.80	Additional work tender received on 28.05.2010 under
60	Baran	Atru	Yard work	KUMS	Extension of Internal Road	-	13.95	0.00	0	Work Order Issued recently
61	Baran	Chhabra	Yard work	KUMS	Development of Auction Area in Main Mandi Yard Chhabra	-	68.52	0.00	0	Work Order Issued recently
62	Baran	Baran	Kisan Bhawan	KUMS	Kisan Bhawan, Baran	16.09.09 (Rev.)	162.74	0.00	136.65	Complete
63	Baran	Baran	Other/Deposit work	Horticulture	Community farm pond Nimoda (Atru)	14.08.06	10.00	0.00	3.38	All Pond work Cancelled by Horticulture Mission, Baran & Work withdraw under clause 32
64	Baran	Baran	Other/Deposit work	Horticulture	Community farm pond Phool barod (Chhipabarod)	20.07.07	10.00	0.00	0.03	
65	Baran	Baran	Other/Deposit work	Horticulture	Community farm pond Bambuliya Jaagir	20.07.07	10.00	0.00	0.03	
66	Baran	Baran	Other/Deposit work	Horticulture	Community farm pond Batawda	20.07.07	10.00	0.00	0.03	
67	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Semlikham 2.10 Km	17.11.09	17.97	0.00	13.69	Work completed & Final Bill yet to be paid due to F.S.
68	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Ramaydalpat 2.60 Km	17.11.09	22.25	0.00	21.18	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
69	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Danta 6.25 Km	17.11.09	53.50	0.00	43.51	Work in progress
70	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Odiyakhedi 8.81 Km	17.11.09	24.05	0.00	22.09	Work in progress
71	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Sharkhedi 2.20 Km	17.11.09	18.83	0.00	8.59	Work in progress
72	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Kharpakalan 2.35 Km	17.11.09	20.11	0.00	15.40	Work in progress
73	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Mishroli to Naharghatta Km	05.03.10	49.76	0.00	0.00	Collection work in progress
74	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Khoti 1.00Km	05.03.10	8.58	0.00	0.00	Collection work in progress
75	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Magsi 3.33 Km	05.03.10	48.63	0.00	0.00	Collection work in progress
76	Jhalawar	BHAWANI MANDI	Special Repair of L/R	KUMS	L/R Luhariya 7.45 Km	05.03.10	55.77	0.00	0.00	B.T. work in progress 4.00 Km.
77	Jhalawar	RAMGANJ MANDI	Special Repair of L/R	KUMS	L/R Chechat Road to Madanpura 5.50Km	15.3.10	68.10	0.00	0.00	Patch & BT work in progress
78	Jhalawar	RAMGANJ MANDI	Special Repair of L/R	KUMS	L/R Suket Road to Bid Mandi 1.10Km	15.3.10	14.41	0.00	0.00	Collection work in progress
79	Jhalawar	JHALRAPATAN	Yard work	KUMS	S/R of Office Building Sub-Yard : Ratlai	25.08.05	2.00	0.00	0.68	Action taken under clause 2 & 3 C
80	Jhalawar	JHALRAPATAN	Yard work	KUMS	CC work on auction platform Sub-Yard : Ratlai	25.08.05	5.22	0.00	4.77	Action taken under clause 2 & 3 C
81	Jhalawar	JHALRAPATAN	Yard work	KUMS	Const. Of compound wall with gate & check post Sub-Yard : Ratlai	25.08.05	7.61	0.00	3.11	Action taken under clause 2 & 3 C
82	Jhalawar	JHALRAPATAN	Yard work	KUMS	Water arrangement Sub-Yard : Ratlai	25.08.05	2.00	0.00	0.02	Feasibility report awaited (Work to be done by electric)
83	Jhalawar	JHALRAPATAN	Yard work	KUMS	Land levelling Sub-Yard : Ratlai	25.08.05	1.00	0.00	0.95	Action taken under clause 2 & 3 C
84	Jhalawar	JHALRAPATAN	Yard work	KUMS	Internal roads Sub-Yard : Ratlai	21.08.06	20.50	0.00	4.88	Action taken under clause 2 & 3 C
85	Jhalawar	KHANPUR	Yard work	KUMS	Construction of Farmer Rest House at Main Mandi Yard Khanpur	21.09.07	19.30	0.00	15.11	Finishing work in progress
86	Jhalawar	KHANPUR	Yard work	KUMS	Extension of Office Building at Main Mandi Yard Khanpur	21.09.07	10.15	0.00	5.63	Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
87	Jhalawar	KHANPUR	Yard work	KUMS	Construction of Compound wall at Sub-Yard Sarola Kalan	06.08.08	9.00	0.00	8.39	Work Completed except diputed Final bill to be Paid
88	Jhalawar	KHANPUR	Yard work	KUMS	Devlopment of Auction Area Main Mandi Yard	17.11.09	66.67	0.00	2.61	Superstructure completed in length 293Mtr dispute arise in part length
89	Jhalawar	KHANPUR	Yard work	KUMS	Water Harvesting Work at Main Mandi Yard at Khanpur	23.04.10	4.45	0.00	0.00	Work Order issued on 04.06.2010
90	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Pipe Line and Tube well at Main Mandi Yard Raipur	16.11.07	5.00	0.00	0.02	Tender Under Process
91	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Hand Pump at Sub-Yard Raipur	16.11.07	0.75	0.00	0.00	Tender Under Process
92	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Pipe Line and Tube well at Sub-Yard Pirawa	16.11.07	5.00	0.00	0.02	Tender Under Process
93	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Hand Pump At Sub-Yard Pirawa	16.11.07	0.75	0.00	0.00	Tender Under Process
94	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Hand Pump at Sub-Yard Chaumehla	16.11.07	0.75	0.00	0.00	Tender Under Process
95	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Sulabh Complex at Santra Mandi, B.Mandi	16.11.07	8.00	0.00	0.00	Work to be done by Mandi Samiti
96	Jhalawar	BHAWANI MANDI	Yard work	KUMS	Water Harvesting Work at Main Mandi Yard at B. Mandi	23.04.10	4.45	0.00	0.00	Work Order issued on 04.06.2010
97	Jhalawar	RAMGANJ MANDI	Yard Work	KUMS	Water Harvesting Work at Main Mandi Yard at Ramganj Mandi	23.04.10	4.45	0.00	0.00	Work Order issued on 04.06.2010
98	Jhalawar	AKLERA	Yard Work	KUMS	Water Harvesting Work at Main Mandi Yard at Aklera	23.04.10	4.45	0.00	0.00	Work Order issued on 04.06.2010
99	Jhalawar	JHALRAPATAN	Cold Storage	Kisan Kalyan Kosh	Cold Storage 4000 MT	02.09.09 (Rev.)	231.45	15.80	218.58	Almost Completed
100	Jhalawar	JHALRAPATAN	Kisan Bhawan	KUMS	Construction Kisan Bhawan at Sub-Yard Jhalawar, KUMS J.Patan	16.09.09 (Rev.)	123.75	0.00	96.28	Work Completed, & Final bill to be Paid due to time extension.
101	Jhalawar	JHALRAPATAN	Other/Deposit work	NATIONAL HORTICULTURE MISSION	Community farm Karal Gaon P.S. Bakani	12.05.08	10.00	0.00	0.00	Work withdrawn & amount retured to A.D. Horti.

S. No.	Division	KUMS	Head	Funded by (KUMS/MDF/NABARD/)	Name of Work	Adm. Sanction		Financial		Stage of Work/ Remarks
						Date	Amount	During Month	Upto Date	
1	2	3	4	5	6	7	8	9	10	11
102	Jhalawar	JHALRAPATAN	Other/Deposit work	RWSRP	Remaining work of Repair of Soil Testing Laboratory under RWSRP Scheme	17.01.07	12.59	0.00	2.13	Work Completed & Finalized

**Superintending Engineer  
R.S.A.M.B. Circle Kota**